

TRAFFIC MANAGEMENT PLAN

Coppabella Wind Farm

29 May, 2020

FINAL



Document Control

Document No:	CB-PM-PLN-002
Document Name:	Coppabella Wind Farm Traffic Management Plan
Current Revision No:	1.2
Original Created on:	28 June 2019
Last Updated:	29 May 2020
Status:	Final
Author/s:	Medard Boutry – Senior Environmental Advisor
Reviewer/s:	Tom Nielson – Development Manager Alexander Smith – Project Manager

Document History

Revision	Date	Comment
0.1	28/6/19	Draft submission to RMS, Yass Valley Council and Hilltop Council
0.2	4/10/19	Final Draft to RMS, incorporating agency comments
0.3	1/11/19	Final – submitted to DPIE for endorsement
1.0	16/12/19	Final – incorporation of DPIE comments
1.1	6/5/20	Final – incorporation of 2 nd set of DPIE comments
1.2	29/5/20	Final – incorporation of 3 rd set of DPIE comments

Contents

1. Introduction	4
1.1 Introduction.....	4
2. Objectives and Targets	4
3. Legal and Other Requirements.....	5
3.1 Legislation, Policies, Standards and Guidelines	5
3.2 Minister's Conditions of Consent.....	6
4. Project Context	9
4.1 Location.....	9
4.2 Surrounding Road Network and Site Access	9
4.3 Transport Route	12
Major Component Haulage Route	12
Rest and Fatigue Breaks	13
Communication Protocol.....	13
"Pull over" Activation	13
OSOM Emergency Procedures	14
Local Traffic Routes	14
4.4 Traffic Generation	14
5. Management Strategy.....	17
5.1 Communication Strategies	17
Notification Strategy.....	17
Advertising / Radio Announcements	17
5.2 Mitigation Measures	17
6. Roles and Responsibilities.....	22
7. Training and Awareness	23
8. Inspections and Monitoring.....	23
9. Reporting, Incident Management and Review.....	24
9.1 Reporting.....	24
9.2 Corrective Actions	24
9.3 TMP Review	24
Annex A – Driver Code of Conduct.....	25
Annex B – Dilapidation Survey and Road Repair Protocol.....	28
Annex C – Whitefields Road Upgrade Design	29
Annex D - Hume Hwy / Whitefields Rd Intersection Design	30
Annex E – Over-dimensional Haulage Route from Port Kembla	31

1. Introduction

1.1 Introduction

This Traffic Management Plan (TMP) for Coppabella Wind Farm (CWF) is required by Schedule 3, Condition 32 of the Conditions of Consent (SSD-6698). The TMP forms a sub-plan of the CWF Environmental Management Strategy (EMS). It has been prepared by Goldwind Australia Pty Ltd on behalf of Coppabella Wind Farm Pty Ltd (CWFPL).

This TMP provides a reference document to maximise safety of all road users and Project personnel by consideration of issues arising from access to and from the WRWF site and identifying most appropriate management practices. It presents a set of mitigation measures, monitoring procedures and protocols that:

- describe how CWFPL will manage and control risks associated with traffic management during construction activities of the Project;
- address the requirements of applicable legislation and the Minister's Conditions of Consent
- have been prepared in consultation with Roads and Maritime Services (RMS) and relevant local Councils (Yass Valley Council and Hilltops Council).

The TMP covers both the construction and the operation phases of the project, with most emphasis on construction as this is the phase that generates the greatest volume of traffic. Traffic management for decommissioning would be addressed closer to that time and the TMP updated accordingly.

2. Objectives and Targets

Objectives for traffic management of the CWF include:

- to minimise disruption to local traffic and maximise safety of all road users
- identify all relevant obligations and legislative requirements to be addressed during the construction phase of the Project
- to define key roles and responsibilities.
- to describe the specific traffic management requirements and identify the best practice methods to be implemented
- to identify all relevant stakeholders and fulfil consultation requirements
- to outline record keeping and monitoring requirements

Targets for traffic and access management issues associated with the Project comprise:

- 100% compliance with all applicable legislation, regulations, standards, codes and licenses that relate to the Project
- 100% compliance with this TMP
- no significant degradation to the environment or existing roadways as a result of project traffic movements
- no significant safety incidents for construction vehicles
- maximise the safety of all road users and construction staff
- no significant unreasonable traffic delays caused by the Project activities
- standard industry environmental management practices implemented for traffic management.

3. Legal and Other Requirements

3.1 Legislation, Policies, Standards and Guidelines

The applicable legislation, policies, standards and guidelines related to traffic management for the Project are outlined in Table 1.

Table 1. Applicable Legislation, Policies, Standards and Guidelines

Type	Title
Commonwealth Legislation	<i>Environment Protection and Biodiversity Conservation Act 1999</i>
State Legislation	<i>Environmental Planning and Assessment Act 1979</i>
	<i>Protection of the Environment and Operations Act 1997</i>
	<i>Work Health and Safety Act 2011</i>
	<i>Work Health and Safety Regulations 2017</i>
	<i>Roads Act 1993</i>
	<i>Roads Transport Act 2013</i>
	<i>Road Transport (General) Regulation 2013</i>
Australian Standard	AS 1742 - Manual of Uniform Traffic Control Devices
	AS 1743 – Road Signs – Specifications
	AS 2890 – Parking Facilities
AUSTROADS Guidelines	Guide to Traffic Management
	Guide to Road Design
	Guide to Road Safety
	Guide to traffic Engineering Practice. Part 2 – Roadway Capacity 1999
RMS Guidance	Traffic Control at Worksites (TCAWS) 2018
	Guide to Traffic Control at Worksites
	Supplements for Australian Standards
	Supplements for Guide to Road Design
	Supplements for Guide to Road Safety

3.2 Minister's Conditions of Consent

Project Approval was initially granted for CWF by the Minister for Planning on 30 March 2016. Modification 1 was approved by the Independent Planning Commission on 10 December 2018. The Minister's Conditions of Consent include Conditions 27-33 of Schedule C relating to transport and access as presented in Table 2.

Table 2. Ministers' Conditions of Consent from Schedule C relating to Transport

Cond.	Requirement	Where addressed?
27	Whitefields Road Upgrade <i>Prior to the construction of the proposed upgrade to Whitefields Road, the Applicant shall prepare detailed plans for the upgrade in consultation with the relevant Council, and to the satisfaction of the Secretary. In preparing these plans, the Applicant must seek to avoid and/or minimise the clearing of mature vegetation adjacent to the road. Further, the detailed plans must include a landscaping plan for replacing the removal of any existing vegetation and/or augmenting the existing vegetation adjacent to the upgraded road with species that are endemic to the locality.</i>	Separate Roadside Vegetation Management and Landscape Plan (RVMLP) has been approved. The Whitefields Road upgrade design is provided at Annex C of this TMP.
28	Road Upgrades <i>Prior to the commencement of construction (other than pre-construction minor works), the Applicant shall:</i> <i>(a) upgrade the existing intersection at the Hume Highway and Whitefields Road in accordance with Austroads Guide to Road Design (as amended by RMS supplements);</i> <i>(b) upgrade the section of Whitefields Road to be used as a primary access route (and shown in the figure in Appendix 6) including widening and sealing to a minimum width of 5 m, with 0.5 m gravel shoulders;</i> <i>(c) upgrade the section of Coppabella Road to be used as a secondary access route (and shown in the figure in Appendix 6), including applying an all-weather gravel surface seal;</i> <i>to the satisfaction of the relevant roads authority</i>	Section 4.2 The designs meet the criteria of (a) and (b) evidenced at Annex C and Annex D. The designs have been endorsed by the relevant roads authorities (RMS, Hilltop Council and Yass Valley Council, as relevant) and must be completed to their satisfaction. Coppabella Rd no longer requires to be used and will not be upgraded. Hilltops Council supports this approach and the development has been staged accordingly.

29 **Road Maintenance**

The Applicant shall:

(a) prepare a dilapidation survey in accordance with the guidelines and standards established by Austroads of the designated vehicle route on Whitefields Road and Coppabella Road, as identified in the figure in Appendix 6:

Annex B

- prior to the commencement of any construction and/or decommissioning works; and*
- within 1 month of the completion of any construction and/or decommissioning works;*

(b) rehabilitate and/or make good any development-related damage:

- identified during the carrying out of the relevant construction and/or decommissioning works if it could endanger road safety, as soon as possible after the damage is identified, but within 7 days at the latest; and*
- identified during any dilapidation survey carried out following the completion of the relevant construction and/or decommissioning works within 2 months of the completion of the survey, unless the relevant roads authority agrees otherwise, to the satisfaction of the relevant roads authority.*

If the construction and/or decommissioning of the development is to be staged, the obligations in this condition apply to each stage of construction and/or decommissioning.

If there is a dispute about the scope of any remedial works or the implementation of the works, then either party may refer the matter to the Secretary for resolution.

30 **Unformed Crown Roads**

Section 4.1

The Applicant shall ensure any unformed Crown road reserves affected by the development are maintained for future use, unless otherwise agreed with the NSW Department of Industry – Lands and Water.

31 **Restriction on Transport Routes**

The Applicant shall ensure that all over-dimension and heavy vehicle access to and from the site is via the primary access routes identified in the EA (and shown in the figure in Appendix 6) unless the applicable roads authority approves otherwise.

Section 5, Table 5

Note: The Applicant is required to obtain relevant permits under the Heavy Vehicle National Law (NSW) for the use of over-dimension vehicles on the road network.

32 **Traffic Management**

Prior to the commencement of construction, the Applicant shall prepare a Traffic Management Plan for the development to the satisfaction of the Secretary. This plan must be prepared in consultation with RMS and the Councils, and include:

This Plan

(a) details of all transport routes and traffic types to be used for development-related traffic;

Section 4.2 & 4.3.
Annex E

(b) a protocol for undertaking dilapidation surveys to assess the:

- existing condition of the transport route/s prior to construction or decommissioning works; and*
- condition of the transport route/s following construction or decommissioning works;*

Annex B

(c) a protocol for the repair of any roads identified in the dilapidation surveys to have been damaged during construction or decommissioning works;

Annex B

(d) details of the measures that would be implemented to minimise traffic safety issues and disruption to local road users during construction or decommissioning works, including:

Section 5

- *temporary traffic controls, including detours and signage;*
- *notifying the local community about project-related traffic impacts;*
- *minimising potential for conflict with school buses and rail services;*
- *responding to any emergency repair requirements or maintenance during construction and/or decommissioning; and*
- *a traffic management system for managing over-dimensional vehicles; and*

Annex B

(e) a drivers code of conduct that addresses:

Annex A

- *travelling speeds;*
- *procedures to ensure that drivers adhere to the designated transport routes; and*
- *procedures to ensure that drivers implement safe driving practices.*

If the construction and/or decommissioning of the development is to be staged, the obligations in this condition apply to each stage of construction and/or decommissioning.

33

Following approval, the Applicant must implement the measures described in the Traffic Management Plan.

Section 5.2

4. Project Context

4.1 Location

The CWF lies approximately 16km west of Yass along Hume Highway, located within Hilltops and Yass Valley LGA's. The project consent allows for up to 75 turbines to be constructed, however, only 69 turbines will be developed for the project.

The Project is mostly located on private land however certain access roads and electrical collections circuits traverse unformed Crown road reserves. Agreement of the Crown Lands Office has been obtained for the use of the land for the CWF purpose by way of a Crown Land Licence (Lic 571188). These crown road reserves under licence shall be maintained for future use.

4.2 Surrounding Road Network and Site Access

Details of the surrounding road network are provided at Table 3.

Table 3. Details of existing road network surrounding CWF

Road Name	Number of Lanes	Speed Limit	Sealed (Y/N)	Controlling Authority	Road used for Project
Hume Highway	4 (median divided)	110 km/hr Posted	Y	Roads & Maritime Service	Yes
Whitefields Road	1 (to be upgraded to 2)	100km/hr Unposted. CWF traffic will have 40km/hr limit	N	Yass Valley Council	Yes
Coppabella Road	2	100km/hr Unposted	N	Hilltops Council	Minimal
Bouyeo Road	2	100km/hr Unposted	Y	Hilltops	No
Berremangra Road	2	100km/hr Unposted	Y	Hilltops	No
Illalong Road	2	100km/hr Unposted	Y	Yass Valley Council	No

An overview of the CWF access points is provided at Figure 4-1 and further described in the following section.




Figure 4-1 Overview of CWF location and site access points

Hume Highway and Whitefields Road

Primary site access to CWF, including all over dimensional vehicles carrying turbine components and heavy vehicles, is from Whitefields Road. The primary access route is illustrated on Figure 4-2. The Hume Hwy is controlled by RMS and the relevant portion of Whitefields Road is controlled by Yass Valley Council.


Whitefields Road is currently an unsealed road that intersects with Hume Highway at a priority controlled T-intersection. The access point to the CWF is located approximately 1.2km from the Hume Highway / Whitefields Road intersection. The 1.2km of Whitefields Road will be upgraded prior to commencement of major construction activities. The road upgrade design and accompanying Roadside Vegetation Management and Landscaping Plan (RVMLP) has been developed (and approved) in consultation with Yass Valley Council and the Commonwealth Department of Environment and Energy (DoEE). The design plans for the Whitefields Road upgrade are provided at Annex C.

The Hume Highway / Whitefields Road intersection will also be upgraded prior to commencement of construction (other than pre-construction minor works). The intersection upgrade will include:

- widening of the intersection to allow over-dimensional vehicle access
- extension of the turning lane into Whitefields Road from Yass (southbound)
- extension of the merging lane onto Hume Hwy heading towards Yass (northbound)
- removal of planted vegetation in medium to improve driver visibility and safety.

The intersection upgrade has been designed by RMS and will be completed by RMS.

An overview of the design of the Hume Highway / Whitefields Road intersection upgrade is provided at Annex D. It is expected that the majority of construction traffic will arrive to the Whitefields Road intersection from the Yass direction, and leave site in towards Yass (northbound) also.



Note: Site boundary and road alignments are indicative only.

Figure 4-2. Primary Site Access to CWF (source: Cardno, 2017)

Coppabella Road

Emergency site access / evacuation from the north of the project area is possible via Coppabella Road as shown at Figure 4-1. This road forms the emergency evacuation exit route for the project in the event of an emergency where the primary access point cannot be used (e.g. bushfire). Secondary access from Coppabella Road is envisaged to include vehicles associated with the establishment of the 132kV transmission line (by TransGrid). No other construction traffic is currently proposed for Coppabella Road although workers and limited materials originating from local areas to the north of the project area could be transported via Coppabella Road in latter stages of construction, subject to agreement with Hilltops Council. Coppabella Road will not be used by over dimensional vehicles carrying turbine components, except where the wind farm access tracks cross Coppabella Road. The section of Coppabella Road between the two wind farm legs (see Figure 4-1) is not currently proposed to be used during construction and therefore does not require upgrading. Management measures to prevent wind farm vehicles from using that section of Coppabella Road will include:

- information within the mandatory project induction
- reminders to staff during weekly toolbox talks
- signage
- inspections as part of the weekly routine inspections.

Should this change, appropriate arrangements would be made with the Hilltops Council to satisfy Schedule 3, Condition 28(c) of the Conditions of Consent. Hilltops Council has confirmed that this arrangement is acceptable and DPIE has also been notified accordingly.

4.3 Transport Route

Major Component Haulage Route

Over-dimensional turbine components from overseas will be delivered by ship to Port Kembla Port. The haulage route from Port Kembla to site covers a distance of approximately 276km and is shown at Figure 4-3. Key roads utilized include the Princes Highway, Picton Road, Hume Highway and then Whitefields Road into site (refer to Figure 4-3). The detailed haulage report is provided at Annex E. It is expected that at least two pilot vehicles will accompany each OSOM vehicle to guide the OSOM vehicle and manage traffic under the direction of police where required. The requirements for police escorts and / or police traffic management will be confirmed once the logistics contractor has been engaged.

Suitable arrangements and permits with the relevant road authorities must be in place prior to the commencement of turbine component haulage (e.g. any modifications to road furniture, etc). These arrangements will be confirmed by the successful transport Contractor (yet to be engaged). It is noted that several other wind farms have commenced construction in the Goulburn / Yass region. These other projects are also hauling turbine components from Port Kembla therefore it is expected that most amendments to road furniture will already be completed by the time CWF haulage commences. It is also anticipated that the haulage from the other projects will have largely been completed by the time CWF plans to commence turbine component haulage (i.e. mid 2020).




Figure 4-3 Over-dimensional transport access route from Port Kembla

Rest and Fatigue Breaks

The appointed haulage contractor will confirm the departure times from Port Kembla in consultation with relevant authorities and to confirm fatigue stop locations.

Potential pullover locations have been identified at:

- Stopping bay at Mount Ousley Road (approximately 10.7km from origin) Parking bay on Picton Road (approximately 40.9km from origin)
- Parking bay on Hume Motorway (approximately 67.2km from origin)
- Parking bay on Hume Motorway (approximately 104.4km from origin)
- Parking bay on Hume Motorway (approximately 124.6km from origin)
- Governors Hill Truck Parking Area on Hume Motorway (approximately 153km from origin) Parking bay on Hume Motorway (approximately 167km from origin) Parking bay on Hume Motorway (approximately 177km from origin)
- Parking bay at Cullerin on Hume Motorway (approximately 191km from origin) Emergency Pullover Bay on Hume Motorway (approximately 198km from origin)
- Parking bay at Conroys Gap on Hume Motorway (approximately 258km from origin)

Communication Protocol

A pre-departure meeting will be held at least 15 minutes prior to the commencement of any OSOM movement. Communication between the parties involved in the movements will occur on a UJF radio channel chosen for the trip. All parties will be informed of the chosen UHF channel in the pre-departure meeting along with all relevant procedures and schedules required for the OSOM movement.

“Pull over” Activation

It is expected that there will be two typical instances where a ‘pull over’ may be activated: These are:

- When queuing behind the convoy requires clearing. This is expected to be very limited considering that the majority of the haulage route is along the Hume Motorway.
- Approaching a pinch point and awaiting advice from police that temporary closures have been implemented and the OSOM vehicle is safe to proceed.

When a ‘pull over’ is activated the lead pilot vehicle for each OSOM vehicle is to determine a safe location for the OSOM load to stop, preferably at one of the locations identified at Section XX., or using the left lane and/or road shoulder to at least allow one lane of traffic to pass.

OSOM Emergency Procedures

In the event of an emergency such as a breakdown, the OSOM vehicle will be moved to the left lane / or shoulder to ensure that traffic flow adjacent can be maintained with minimal disruption. Police and pilot vehicles will manage traffic around the OSOM as necessary. Pilot vehicles accompanying the movements will be required to follow police direction at all times. In such instances, the Traffic Management Centre will be promptly advised so that necessary warnings can be provided to the surrounding traffic.

In the event of a communications failure between any of the vehicles within the convoy, the OSOM movement is to cease at a suitable location until communications can be re-established.

Local Traffic Routes

Construction traffic will enter site through the primary access point at Whitefields Road (via Hume Highway). The Hume Highway / Whitefields Road intersection and the relevant portion of Whitefields Road will be upgraded prior to commencement of construction activities (other than pre-construction minor works) – refer to Section 4.2.

4.4 Traffic Generation

Estimated traffic generation during the construction is shown at Table 4. Construction is anticipated to commence during Q1 2020 and have a total duration of 12-16 months.

During operations the volume will reduce significantly and be mainly limited to the operational site team (~10 people), occasional contractors, visitors and site deliveries. This is expected to average approximately 15 loads (30 movements) per day, with peaks during periods of deep maintenance.

The project is anticipated to have a minimum 25 year life after which it would be upgraded or decommissioned. For decommissioning or upgrading, similar general measures would be necessary as those detailed in this report for construction works. This TMP would be revised to address traffic operation and volume changes in the future years during the decommissioning or upgrading phase.

Table 4 Estimated traffic volumes during construction

Item (total movements)	Detail	Total Quantum	Quantum Delivered per load	Loads	Typical Vehicle	Total Movements	Assumptions
Access Track Construction							
790	Delivery of Plant	20	1	20	Low Loader	40	Nominal allowance
	Road Base (t)	12,000	32	375	32t truck and dog	750	Only gate to substation likely imported as rest site won. ~12,000t for 6.5km of access track (6.5m wide)
	Fuel	-	-	50	30t tanker	100	Fuel pod established on site. Assumes weekly refilling during bulk earthworks.
	Water	-	-	-	-	-	Water for dust suppression and soil conditioning to be sourced on site (bores and farm dams)
Foundation Preparation and Turbine Construction							
Turbine Parts	Tower sections (5 per turbine)	345	1	345	OD trailer	690	Four sections per turbine
2027	Generators (1 per turbine)	69	1	69	6-axle articulated	138	One per turbine
	Hubs (1 per turbine)	69	1	69	6-axle articulated	138	One per turbine
	Nacelles (1 per turbine)	69	1	69	6-axle articulated	138	One per turbine
	Blades (3 per turbine)	69	1	207	OD trailer	414	Three per turbine
	Cables / controllers (1 per turbine)	69	1	69	6-axle articulated	138	One per turbine
	Tools, misc. goods for erection (2 per turbine)	138	1	138	6-axle articulated	276	Two 40 foot containers per turbine
	Kiosk transformers (1 per turbine)	69	2	35	6-axle articulated	70	One load per two turbines
	Turbine cooler units (2 per turbine)	138	4	35	6-axle articulated	70	One load per two turbines
Plant & Equipment	Delivery of plant for civil work	80	1	80	Low Loader	160	
270	Cranes – Mobile (3)	3	1	3	Crane	6	Three mobile cranes
	Cranes – Tower (2)	20	1	20	6-axle articulated	40	Two tower cranes. Allowance of 10 loads per tower crane. Remain on site until installations completed
	Cranes - assist	12	1	12	Body + 6-axle articulated	24	Two 750t assist cranes. Consist of body plus 5 semis of counterweights and other equipment
	Miscellaneous equipment	40	1	40	6-axle articulated	40	Nominal allowance
Concrete Batching	Delivery of Batching Plant	2	1	20	6-axle articulated	40	Two batch plants. Each plant comprises 10 loads.
6716	Cement (t)	-	-	350	6-axle articulated	700	125Te per turbine. Allow 5 loads per foundation..70 foundations (including substation footing and incidentals).
	Sand and aggregate (t)	-	-	2100	32T truck & dog	4200	~1000Te per turbine. Allow 30 loads per foundation. Allow 70 foundations.
	Water (t)	-	-	500	6-axle articulated	1000	40Te per turbine. Allow 2 loads town water per foundation. Allow 70 foundations
	Transport of batched concrete			568	Agitator truck	1136	Allow 8 Agitators arriving to site each concrete pour day (71 pour days allowed)
Site & Foundation	Walls / formwork	-	-	13	6-axle articulated	26	Nominal allowance
516	Fencing	-	-	3	6-axle articulated	6	Nominal allowance
	Concrete	-	-	-	Agitator truck	-	Sourced internally from batch plant
	Reinforcing Steel	207	1	207	6-axle articulated	414	65T per turbine. Three loads per turbine
	Hold down bolts	35	1	35	6-axle articulated	70	Half a load per turbine.
Support	Delivery of temporary construction site offices	-	-	30	6-axle articulated	60	Allow 15 loads for mobilisation and demobilisation

1158	Delivery of O&M Facility	-	-	30	6-axle articulated	60	Allow 15 loads for modular O&M facility; Allow 15 loads for storage/maintenance shed.
	Waste disposal	-	-	519	6-axle articulated	1038	One load every second day from compound; 2 skips each turbine; 1 skip per week at substation; sewage pump out twice per week; 1 container of recyclables / reusables at each turbine; 12 month duration;
Site Rehabilitation	Delivery of plant for civil work	-	-	-	Low loader	-	Use same plant as for construction
70	Rehabilitation equipment and deliveries	-	-	35	Heavy rigid	70	Includes hydro mulchers. Two loads per turbine
Electricity Transmission Infrastructure							
Substation	Transformer 33/132kV	-	-	1	OD Trailer	2	One load
62	Switchyard and control equipment	-	-	20	6-axle articulated	40	
	Fencing	-	-	10	6-axle articulated	20	
Electrical reticulation	Transmission line conduit (132kV)	80	6	14	6-axle articulated	28	8km, nominal 10 lines, 3km rolls, 2 rolls per load
264	Underground cable (33kV)	90	2	45	6-axle articulated	90	45km, 500m rolls, 2 rolls per load
	Poles (3-piece)	120	2	60	6-axle articulated	120	3-piece poles; spaced at 200m intervals; 2 pole pieces per load
	Pole fittings, insulators, etc	-	-	8	6-axle articulated	16	Allow 1 load per km
Construction and Operations Workforce							
32448	Construction Workforce (average daily)	104	2	16224	Light/medium vehicles	32448	Based in Yass & surrounds. Two people per vehicle; 6 days p/w; 12 months
195000	Operations Workforce (25 years)	15	1	97500	Light/medium vehicles	195,000	Based in Yass & surrounds. 1 person per vehicle. Average 15 per day; 5 days p/w; 25 years.
44321	Total Construction (12 months)						

5. Management Strategy

5.1 Communication Strategies

Notification Strategy

A number of activities have been devised in order to keep interested parties informed during the construction of the project. The strategy and associated activities are detailed in the Stakeholder and Community Engagement Plan for the project, including:

- establishment of dedicated project website
- establishment of a project information centre in the local area to allow visitors to learn more about the project and keep up to date on project details and construction activities
- establishment of a Community Consultative Committee that operates in accordance with NSW DPE guidelines.
- periodic project newsletters delivered via the post to residents within 10km of the project and other stakeholders that have opted to receive copies. Additionally available on the project website and in the project information centre
- Meetings with near neighbours and other stakeholders

Advertising / Radio Announcements

The local radio and newspaper will be used to communicate key project details such as oversize haulage vehicle dates and project updates.

To ensure that a Company representative can be contacted at all times on any matter including traffic issues associated with the related works, the Company's contact details will be included in all advertising material.

5.2 Mitigation Measures

To achieve the traffic and access targets presented in Section 2, and meet the Ministers Conditions of Consent and all legal and other requirements presented in Section 3, the mitigation and management measures as identified in Table 5 will be adopted. For each measure, key project personnel and accountabilities are provided.

Following approval, the measures described in this TMP shall be implemented and adhered to.

Table 5. Mitigation and management measures for traffic and access

Issue	Management or Mitigation Measure	Responsibility	Timeframe
Permits / Consent / Licences	- RMS will undertake the road intersection upgrade works in accordance with its internal system and processes. An arrangement is in place for this to occur - Works on public roads undertaken by the BoP Contractor will comply with requirements of Section 138 of the Roads Act 1993 'Works and Structures' - The logistics and Balance of Plant (BoP) contractors will ensure that all requirements for relevant Road Occupancy Licences are obtained from both local Council and from RMS prior to any work commencing on the stipulated roads - Prior to the commencement of turbine component deliveries, further consultation shall occur with RMS (and NSW Police) to confirm the turning arrangements into Whitefields Rd from Hume Hwy. This may involve VMS, temporary traffic light system, signage, police and or escort assistance. It is expected that the delivery schedule will be timed to minimise disruption / delays to local road user (e.g. 1am departure from Port Kembla would facilitate arrival to site by 5-5:30am, prior to arrival of other construction staff and prior to increased traffic on the surrounding road network - All works within the road reserve of a classified road are to be designed and constructed in accordance with the current Austroads Guidelines, Australian Standards and RMS Supplements	EPC Project Manager, BoP Contractor, Haulage Contractor.	Pre-construction: Prior to commencement of road activities that will be identified as requiring licensing.
Haulage	- An appropriately licensed and experienced haulage contractor shall be appointed for haulage of turbine components to site. The contractor will be responsible for obtaining all required approvals and permits from RMS or National Heavy Vehicle Regulator (NHVR) and Councils and for complying with conditions specified in the approvals - As per RMS requirements all "high risk" oversized and/or overmass vehicle movements will have an OSOM TMP provided as part of the permit submission requirements. Refer to RMS website (https://www.rms.nsw.gov.au/business-industry/heavy-vehicles/road-access/restricted-access-vehicles/oversize-overmass/index.html#TransportManagementPlans(TMPs)) for OSOM TMP requirements - The haulage contractor will implement a traffic management system for managing over-dimensional vehicles and ensure all arrangements with relevant road authorities are in place - Where required for oversized vehicles, pilot and escort vehicles will be used to facilitate safe transit of the oversized vehicle in accordance with RMS requirements - All over-dimensional and heavy vehicle access to and from the site shall be via the primary access route (Whitefields Road), unless the applicable roads authorities approves otherwise - All parties in the road transport supply chain have specific obligations under the law to prevent a breach. It is called the Chain of Responsibility and it requires every responsible person in the supply chain to take positive steps to prevent mass, load restraint, dimension, and fatigue and speed offences	EPC Project Manager	Pre-delivery of turbine components

Rest and Fatigue Breaks	Staff to complete journey management planning and take necessary breaks (and other precautions) in a manner consistent with NHVAS Basic Fatigue Management (NHVAS21193). Drivers should stop immediately and rest if feeling drowsy or fatigued	Respective Managers	All times
Road Condition and Dilapidation	- Prepare a pre-dilapidation survey of the transport route prior to the commencement of any construction or decommissioning works other than pre-construction minor works (see Annex B) - Consultation with council as to appropriate procedure should emergency road repairs be required due to construction traffic along Whitefields Road. If works endanger road safety, the damage will be repaired as soon as possible but within 7 days at the latest - Prepare a post-dilapidation survey of the transport route within 1 month of the completion of construction or decommissioning works other than pre-construction minor works, or other timing as may be agreed by the applicable roads authority (see Annex B) - Rehabilitate and/or make good any project-related damage identified in the post-dilapidation survey within 2 months of the completion of survey, or other timing as may be agreed by the applicable roads authority, to the satisfaction of the relevant roads authority - A Dilapidation Survey and Road Repair Protocol is provided at Annex B	EPC Project Manager	Pre-construction (and post for post-dilapidation survey)
Consultation	- Undertake effective on-going consultation with relevant stakeholders including, road authorities, local landholders and emergency services. Liaison activities may include: - Consultation with relevant council/s and RMS once offsite civil material sources have been confirmed (e.g. gravel, cement, sand) - Notifications, prior to commencement of any significant works, to local residents, local newspapers, and on the project website - Notifications on a case by case basis as construction progresses, including via the project website, shop front, local councils, local residents, newsletters and the Community Consultative Committee - Brief the landholders that utilise Whitefields Rd regarding the traffic arrangements and road use protocol in relation to the wind farm construction traffic - A dedicated telephone contacts list to enable any issues or concerns to be rapidly identified and addressed - All traffic related complaints will be managed in accordance with the Complaints Management System (see Project EMS).	EPC Project Manager; Site Construction Manager	Pre-construction and during construction.
Traffic Control Plans	Traffic Control Plans (TCPs) will be developed by personnel duly qualified and certified. TCPs will be based on the AS1742.3 Manual of uniform traffic control devices – Part 3: Traffic control for works on roads, the Roads and Maritime Traffic Control at Work Sites (2018), the WHS Act 2011 and WHS Regulation 2017, in consultation with Roads and Maritime and local councils, as required	BoP Construction Manager	Pre-construction and as required during construction.
Vehicle Movement Plans	- Vehicle movement plans will be prepared at relevant work sites and truck turning areas and will detail: - Entry and exit points - Turning point locations - Safety measures for surrounding workers	BoP Construction Manager	Construction

	Vehicle safety requirements		
Speed Limits	- Where speed limits are proposed to be changed on public roads, the process to undertake this will be identified in the TCP - Consultation with the relevant road authorities, safety authorities and any changes are to be clearly communicated within the community and with all road users - Speed limits on site will be limited to 40km/hr	Site Construction Manager, GWA HSE Manager	Pre-construction and as required during construction.
Safety of Road Users and Construction Staff	- Traffic risks will be further identified, assessed and mitigation measures developed as part of the Safety in Design (SID) and Hazard Identification (HAZID) workshops to bring the traffic risks to as low as reasonably practical - Specific TCP's will be prepared for all work which involves any form of traffic control or restriction - Place signs and devices (e.g. VMS boards) before proceeding with relevant works - Ensure signs are not obscured by vegetation, vehicles, plant or other traffic control signs/devices and that signs are placed in the correct order - Where traffic controllers are required, they must be suitably qualified having passed RMS-approved training courses - Traffic controllers (or portable traffic signals if directing traffic to cross barrier lines) shall be used if road users are to be directed to disobey a traffic regulation - All traffic controllers are to wear high visibility external clothing - Signs, devices and TCP's shall be used to warn, inform and guide road users safely around, through or past work areas - Signs, devices and TCP's are to be removed from the site upon completion of the work - An increased risk of rear end collisions arises in any location where road traffic is stopped for a period of time. Ensuring that there is sufficient warning to road users before encountering the queue is essential. Depending on the situation this may require extending the length of a sign posted roadwork speed zone in the development of the TCP, using oversized signs, flashing light signs and variable message signs (in consultation with the relevant road authority) - With the upgrade of the Hume Hwy / Whitefields Rd intersection it is considered unlikely that queueing of construction trucks will be an issue, however this will be monitored during the construction period to ensure appropriate action is taken to avoid excessive queuing (e.g. by staggering worker start times) - Endeavour to utilise shuttle bus/es for workers to nearby towns during the peak construction period to help minimise the impact on local traffic	Site Construction Manager, Contractors	Construction
Local School Buses and Rail Services	There are no school buses that travel along the relevant sections of Whitefields Rd or Coppabella Rd. Vehicle operators will be informed on the general timing of school buses along Hume Hwy. Where relevant, restrictions will be placed on the timing of some deliveries to site to mitigate specific impacts, e.g. restriction of oversize traffic movements during school bus operating hours to mitigate delays. There are no rail services in the vicinity of the project	Site Construction Manager, Contractors	All project phases

Driver Code of Conduct	The draft Driver Code of Conduct (Annex A) will be finalised in consultation with the transport contractor and BOP contractor (once engaged). The Driver Code of Conduct shall apply for all project staff undertaking and shall be included as part of the mandatory project induction process	EPC Construction Manager	Project inductions (prior to commencing work on site)
Acoustic and Amenity Impacts	- Construction activities associated with the Project will generally be undertaken during the following approved standard hours, unless requested by authorities for safety reasons, inaudible at non-associated residences, in the event of an emergency, or as otherwise agreed to by the Secretary (DPIE): 7am to 6pm Mondays to Fridays 8am to 1pm on Saturdays - no works on Sundays or public holidays Traffic to and from the site will generally be within one hour of the site hours, except under the exceptions above	Site Construction Manager (EPC & BoP)	During Construction.
Provisions for Emergency Vehicles & Emergency Response	- In the event of an emergency incident the following general procedures will be adopted: - the works crew is to stop work and activate all flashing lights (and contact emergency services if required) - immediately begin warning other road users in the safest means possible - use an appropriate TCP and use traffic controllers and signage where necessary - if a queue will be generated by the emergency incident, provide warning signs to inform road users and minimise the potential for end of queue collisions. - The Contractor will comply with instruction received from the applicable emergency services / authority controlling the incident	BoP Contractor	During Construction.
Environmental provisions	- On-site access will be restricted to defined tracks to ensure minimal environmental impact - All loads that have the potential to generate dust shall be covered if leaving the site or actively managed if remaining on site (e.g. increased watering, use of more appropriate plant, etc) - Keep vehicles clean, free of weeds or mud and in good mechanical condition - Appropriate controls will be emplaced at site access points to minimise tracking of sediment onto the public (sealed) road system by construction vehicles	Principal contractor	All project phases

6. Roles and Responsibilities

All personnel on site will comply with the requirements of this TMP and associated TCPs.

Duties and responsibilities of personnel allocated to manage, implement and monitor the Traffic Management practices for the project are detailed below:

Contact Name	Project Role	Contact Number
To be updated once confirmed	BoP Construction Manager	TBC
To be updated once confirmed	BoP Health and Safety Officer	TBC
Alexander Smith	EPC Construction Manager	0436 631 556

BoP Construction Manager

- Responsible for preparation of TCPs
- Application of 'Speed Zone Authorisation (SZA)' to reduce existing posted speed limit on relevant roads
- Liaise with RMS and Council regarding traffic management and resolve any traffic-related issues raised by these stakeholders
- Responsible for preparation and submission of 'Road Occupancy Licence' application/s
- Ensure appropriate monitoring is undertaken and any traffic issues resolved promptly

BoP Health and Safety Officer

- Responsible for engaging the relevant traffic contractors to install signs and devices as per the TCPs
- Preparation of Vehicle Movement Plans
- Notify the Site Manager and relevant stakeholders of all traffic incidents, near misses and complaints
- Implement and/or supervise emergency response including construction-related traffic incidents
- Ensure Daily Traffic Control – Safety Checks are carried out when operative

EPC Construction Manager

- Responsible for ensuring there is an approved TMP for the project at all times during construction
- Responsible for verifying that the BoP Contractor is fulfilling its traffic-related duties such as road maintenance, the preparation of TCPs and their implementation
- Responsible for verifying that the logistics contractor has all road permits and necessary arrangements in place to deliver the over-dimensional turbine components to site.

7. Training and Awareness

CWFPL will ensure that all personnel responsible for the implementing this TMP are competent on the basis of education, training and experience.

All site personnel (including sub-contractors) will be required to complete a project induction which will include key information relating to traffic and access. All personnel that drive vehicles, plant or machinery for the CWF will be required to sign up to the Driver Code of Conduct provided at Annex A and complete the driver-specific induction.

Ongoing training and updates on traffic/transport arrangements and will be provided throughout the project appropriate to their scope of activity and level of responsibility, including at toolbox talks, daily pre-starts and team meetings.

8. Inspections and Monitoring

The following inspections must be undertaken by the transportation contractor, BoP Contractor and other relevant contractors with respect to traffic:

- pre-start and pre-closedown inspections of traffic control devices and signage and the condition of local access roads
- daily pre-start inspections of vehicles to ensure they are maintained in good working order
- minimum weekly inspections of traffic control devices, signage and road condition.

The procedures to monitor traffic impacts on public and internal access tracks during construction, including noise, dust and travel times would include:

- monitoring compliance with TCP's adopted for the work site
- daily visual checks to assess vehicle movement and traffic flows to and from the Project site primarily in the vicinity of the Hume Hwy/Whitefields Road intersection, along Whitefields Road and throughout the project site. It is not currently planned for the section of Coppabella Road (see Figure 4-1 to be used by construction traffic, however the interfaces of where the project access tracks cross Coppabella Road would need regular (minimum weekly) monitoring once these access tracks have been established.
- check minimum weekly that all project related signs and devices are satisfactory and in their correct position and the condition of the road.
- additional traffic monitoring may be undertaken in response to complaints or incidents regarding traffic

Where new damage to the roads is identified, the BoP Construction Manager will liaise with the relevant road authority (within the mechanisms of arrangements with each authority) to ensure roads are adequately maintained.

If unacceptable traffic congestion or issues are identified, then adjustment to site traffic arrangements will be made to rectify the issue. This may include staggering site arrival / start times for different groups of workers, additional use of buses for workers and safety information provided at pre-start meetings and toolbox talks.

9. Reporting, Incident Management and Review

9.1 Reporting

Inspection and monitoring records will be documented in the respective inspection and monitoring forms.

All traffic and access related incident reporting on the Project will be managed in accordance with the incident response process described in the EMS. This includes internal and external notification, recording, reporting and response processes.

9.2 Corrective Actions

Where planning, checks or monitoring identify that a traffic or access issue has occurred or a validated complaint was received, an incident report and set of corrective actions will be raised by the construction contractor (e.g. in their Health, Safety and Environmental Management System) and immediately reported to the Site HSE Representative.

Measures already implemented, additional measures to be implemented as a result and any corrective actions will be identified, implemented and documented in the incident report. Actions will be implemented to the satisfaction of the EPC Construction Manager and their effectiveness confirmed to demonstrate appropriate measures have been implemented to prevent reoccurrence of impacts, as far as practical.

9.3 TMP Review

The TMP is a working document that requires review and amendment during the life of the Project. The Development Compliance Manager shall undertake a review of the TMP where:

- an audit makes findings or recommendations identifying a need
- there is a significant change to the construction schedule, the site layout or a change in the construction methodology that will have traffic or access implications
- site based conditions require a change to the environmental controls and procedures identified within the TMP
- an incident occurs that requires corrective actions to be incorporated in the TMP
- directed to do so by the Secretary, NSW Department of Planning and Environment.

Changes to the TMP will be communicated through toolbox talks to existing onsite personnel and be incorporated into the project induction material.

Annex A – Driver Code of Conduct

This Code of Conduct will be applied to all traffic and transport construction activities associated with the CWF Project, with particular emphasis placed on the transport of oversize/overmass wind turbine components and delivery vehicles during the construction phase. This draft will form the basis for the Driver Code of Conduct to be finalised prior to construction. The final Code of Conduct will be reviewed and endorsed prior to implementation.

A.1 Haulage Routes and Timing of Transport

All large vehicles associated with the Project will follow the designated haulage route and main roads near the Project area to minimise impact to local roadways and road users. Timing of transport will be scheduled to minimise disruption to local traffic or result in safety risks.

Consultation with relevant stakeholders will occur regarding to deliveries, traffic and construction works, including notifications, to local residents, local newspapers, at the project shopfront, newsletters and on the project website. A dedicated telephone contact will be available to enable any issues or concerns to be rapidly identified and addressed.

A.2 Behavioural Requirements

The operators of all vehicles associated with the Project will maintain a high level of conduct and respect for other road users. All operators will undergo the project induction prior to undertaking any transport to site and regular toolbox meetings will be held to maintain awareness of required controls.

Details of the traffic and access training and induction will focus on:

- objectives and performance goals of the TMP;
- mitigation measures required to be implemented;
- traffic and access monitoring and reporting requirements; and
- incident investigation and response.

Training is to be provided prior to start-up of any traffic and access related management tasks and updated if task, equipment or procedures are expected to, or have changed.

The following requirements would be exercised at all times:

- obey all the laws and regulations;
- not drive whilst under the influence of alcohol, drugs, nor any medication which may affect their ability to drive;
- be medically fit to drive at all times and personnel must inform their manager and site HSE Representative if they have any medical condition which may affect their ability to drive;
- implement fatigue management practices and journey management planning. Take regular rest stops when driving long distances. Have a rest or change drivers if feeling fatigued when driving. Stop immediately and rest if feeling drowsy or fatigued.
- drive in a considerate manner at all times and respect the rights of others to use and share the road space;
- avoid compression braking near sensitive receivers and in built up areas;
- take extra precaution during school periods and school holidays;
- do not queue or idle on public roads or adjacent to sensitive receivers;
- stick to the identified access tracks onsite;
- follow all on-site signage (directional and speed);
- report all vehicle defects to their employer. Serious defects must be corrected immediately or an alternative vehicle supplied;
- report any vehicle accident resulting in injury/or damage to property;
- report any near misses;

- only drive in the construction hours when conducting Project works (unless permission to conduct Project works has been provided);
- securely fasten and cover loads, as appropriate; and
- keep vehicles clean and in good mechanical condition to reduce the environmental impact.

The transport contractor is to develop and implement

- safety initiatives for haulage through residential areas and/or school zones (as relevant); and
- a maintenance program for the heavy transport vehicles that is consistent with these safety requirements.

A.3 Maintenance Requirements

The operators of all vehicles associated with the Project would maintain a high level of maintenance. The following requirements would be exercised at all times:

- ensure their vehicle complies with relevant State legislation in relation to roadworthiness and modifications;
- undergo regular vehicle checks and maintenance; and
- ensure their vehicles have correctly fitted mufflers to minimise noise disturbance.

A.4 Speed Limits

All vehicles associated with the Project are required to travel within the posted speed limits on public roads. Project vehicles may be required to adhere to reduced speed limits on certain public roads as posted by VMS boards during construction. In situations where drivers' visibility and traffic safety on public roads is affected by weather related conditions such as heavy rainfall or fog, construction vehicles should reduce their speed limit until visibility and traffic safety has improved. Appropriate speed limits (40 km/h or less) on site should be implemented, providing for a safe workplace.

A.5 Heavy Vehicle Driver Fatigue

Fatigue is one of the biggest causes of crashes for heavy vehicle drivers. The Heavy Vehicle Driver Fatigue Reform was developed by the National Transport Commission and approved by Ministers from all States and Territories in February 2007. The heavy vehicle driver fatigue law commenced in NSW on 28 September 2008 and applies to trucks and truck combinations over 12 tonne gross vehicle mass (however there are Ministerial Exemption Notices that can apply). Under the law, industry has the choice of operating under three fatigue management schemes:

- Standard hours of operation
- Basic fatigue management
- Advanced fatigue management.

CWFPL is responsible to ensure all heavy vehicle drivers operating out of the CWF site are aware of and understand the adopted fatigue management scheme and operate within its requirements.

A.6 Inspections, Monitoring and Continual Improvement

Regular monitoring and inspections on- and-off site will occur to ensure that:

- travelling speeds are adhered to, including the use of monitoring systems within the project site.
- drivers adhere to the designated transport routes
- drivers implement safe driving practices

- traffic controls are in place and maintained
- road surface conditions are maintained and repaired in a timely manner.

Local residents will also be informed of the transport code of conduct and turbine component delivery arrangements (e.g. radio protocol) and encouraged to report to the EPC Contractor any instances where construction traffic is observed not following the code of conduct.

Traffic management measures will be regularly reviewed and identified improvements implemented and communicated to project personnel.

A.7 Complaint Resolution and Disciplinary Process

All traffic related complaints will be managed in accordance with the CWFPL Complaints Management System described in the EMS. Complaints will be investigated and a report prepared on the circumstances of the complaints, risks arising and any non-compliance with project procedures. Failure to comply with any procedures for safe transport may result in dismissal of specific operator(s) from the project.

Annex B – Dilapidation Survey and Road Repair

Protocol

Prior to the commencement of construction (or decommissioning) of the Project and in accordance with Schedule 3, Condition 32(b) of the Development Consent Conditions, a dilapidation survey will be prepared in accordance with the guidelines and standards established by Austroads of the designated vehicle route on Whitefields Road and relevant sections of Coppabella Road, as identified in the figure in Appendix 6 of the Conditions of Consent (and replicated at Figure 4-1 of this TMP). This will be prepared in consultation and agreement with Hilltops Council and Yass Valley Council.

The 1.2km section of Whitefields Rd (including the intersection with the Hume Hwy) will be upgraded and sealed prior to significant construction works commencing. The section of Coppabella Road shown in Appendix 6 of the consent is not proposed to be used by the Construction Contractor and therefore does not require to be upgraded.

As a minimum, the following investigations will be undertaken to determine the pre-construction road pavement condition:

- digital imaging of road pavement/carriageway (with report); and
- assessment of rutting, roughness and macro texture of pavement.

The proponent will enter into agreement with Hilltops Council and Yass Valley Council for emergency road repairs, and the restoration of these roads based on the pre-construction dilapidation report details and their proposed use by the project. If works endanger road safety, the damage will be repaired as soon as possible but within 7 days at the latest.

The proponent will ensure that all pre-construction upgrade measures identified in the report are implemented to the satisfaction of Council and RMS, prior to the commencement of the wind farm construction (other than pre-construction minor works).

A post-construction Dilapidation Report will be undertaken within 1 month of the completion of the construction work to assess the damage attributable to the project over and above the normal road wear and tear for the time frame of the works. Measures to restore or reinstate roads affected by the project shall be undertaken within two months' of the survey, in accordance with the reasonable requirements of the relevant road authority and at the expense of the proponent as per agreement between the proponent and Council (or other relevant road authority, as required).

During the construction period, weekly visual checks will be undertaken of the access roads and intersections to identify any material deterioration of these roads early. Where new damage to the road is identified (e.g. pothole), the BoP Construction Manager will liaise with the relevant road authority (within the mechanisms of arrangements with each authority) to ensure roads are adequately maintained. It is generally expected that road damage by vehicles will be avoided as the project transport routes will predominantly be on State Highways and on a newly upgraded a sealed section of Whitefields Road with reduced speed limits.


The dilapidation surveys and the repair/rehabilitation of development-related damage shall be completed to the satisfaction of the relevant roads authority. If there is a dispute about the scope of any remedial works or the implementation of the works, the parties will first seek to resolve the dispute internally. If a resolution cannot be agreed then either party may refer the matter to the Secretary for resolution.

Annex C – Whitefields Road Upgrade Design

GOLDWIND AUSTRALIA

YASS VALLEY WIND FARM ACCESS ROAD IMPROVEMENTS AT WHITEFIELDS ROAD AND HUME HIGHWAY, BERREMANGRA - CIVIL WORKS

COVER SHEET AND LOCALITY PLAN DETAIL DESIGN




LOCALITY PLAN

NTS

DATE PLOTTED: 25 June 2019 10:04 AM BY : MEHUL VAIDYA

SCHEDULE OF DRAWINGS		
DRAWING No.	DESCRIPTION	REV.
50517019 - C00	COVER SHEET AND LOCALITY PLAN DETAIL DESIGN	4
50517019 - C01	DRAWING LIST	5
50517019 - C02	NOTES AND LEGEND	4
50517019 - C03	SITE PLAN	4
50517019 - C04	TYPICAL SECTIONS AND PAVEMENT DETAILS	4
50517019 - C10	GENERAL ARRANGEMENT - SHEET 1 OF 7	4
50517019 - C11	GENERAL ARRANGEMENT - SHEET 2 OF 7	4
50517019 - C12	GENERAL ARRANGEMENT - SHEET 3 OF 7	4
50517019 - C13	GENERAL ARRANGEMENT - SHEET 4 OF 7	4
50517019 - C14	GENERAL ARRANGEMENT - SHEET 5 OF 7	4
50517019 - C15	GENERAL ARRANGEMENT - SHEET 6 OF 7	4
50517019 - C16	GENERAL ARRANGEMENT - SHEET 7 OF 7	4
50517019 - C20	PLAN AND LONG SECTION (MC10) - SHEET 1 OF 4	4
50517019 - C21	PLAN AND LONG SECTION (MC10) - SHEET 2 OF 4	4
50517019 - C22	PLAN AND LONG SECTION (MC10) - SHEET 3 OF 4	4
50517019 - C23	PLAN AND LONG SECTION (MC10) - SHEET 4 OF 4	4
50517019 - C24	INTERSECTION PLAN AND LONG SECTION (MC20) SHEET 1 OF 2	2
50517019 - C25	INTERSECTION PLAN AND LONG SECTION (MC30) SHEET 2 OF 2	2
50517019 - C30	CROSS SECTIONS WHITEFIELDS RD (MC10) - SHEET 1 OF 10	4
50517019 - C31	CROSS SECTIONS WHITEFIELDS RD (MC10) - SHEET 2 OF 10	4
50517019 - C32	CROSS SECTIONS WHITEFIELDS RD (MC10) - SHEET 3 OF 10	4
50517019 - C33	CROSS SECTIONS WHITEFIELDS RD (MC10) - SHEET 4 OF 10	4

SCHEDULE OF DRAWINGS		
DRAWING No.	DESCRIPTION	REV.
50517019 - C34	CROSS SECTIONS WHITEFIELDS RD (MC10) - SHEET 5 OF 10	4
50517019 - C35	CROSS SECTIONS WHITEFIELDS RD (MC10) - SHEET 6 OF 10	4
50517019 - C36	CROSS SECTIONS WHITEFIELDS RD (MC10) - SHEET 7 OF 10	3
50517019 - C37	CROSS SECTIONS WHITEFIELDS RD (MC10) - SHEET 8 OF 10	3
50517019 - C38	CROSS SECTIONS WHITEFIELDS RD (MC10) - SHEET 9 OF 10	2
50517019 - C39	CROSS SECTIONS WHITEFIELDS RD (MC10) - SHEET 10 OF 10	2
50517019 - C45	PAVEMENT PLAN AND TRAFFIC CONTROL DEVICES SHEET 1 OF 4	1
50517019 - C46	PAVEMENT PLAN AND TRAFFIC CONTROL DEVICES SHEET 1 OF 4	1
50517019 - C47	PAVEMENT PLAN AND TRAFFIC CONTROL DEVICES SHEET 1 OF 4	1
50517019 - C48	PAVEMENT PLAN AND TRAFFIC CONTROL DEVICES SHEET 1 OF 4	1
50517019 - C50	SETOUT TABLES	4



XREFs: CAD File: N:\Projects\50517019 - YASS VALLEY WIND FARM\Drawings\Build\50517019-C01-DL.dwg

5	6/11/2018	ROAD RE-ALIGNMENT	P.D.J.	RIC	S.A.S.
4	25/10/2018	ROAD RE-ALIGNMENT	P.D.J.	RIC	S.A.S.
3	17/05/2017	DRAWING LIST AMENDED CROSS SECTION 8 OF 8	G.J.	RIC	J.H.
2	17/03/2017	FINAL SUBMISSION	G.J.	RIC	J.H.
1	23/12/2016	90% DOCUMENTATION	G.J.	RIC	J.H.
Rev.	Date	Description	Des.	Verif.	Appd.



© Cardno Limited All Rights Reserved.
This document is produced by Cardno Limited solely for the benefit of and use by the client in accordance with the terms of the retainer. Cardno Limited does not and shall not assume any responsibility or liability whatsoever to any third party arising out of any use or reliance by third party on the content of this document.








Cardno (NSW/ACT) Pty Ltd | ABN 95 001 145 035
Level 2, 14 Wormald Street
Symonston ACT 2609
Tel: 02 6112 4500 Fax: 02 6112 4599
Web: www.cardno.com.au

Drawn	G.J.	Date	23/12/2016
Checked	J.H.	Date	23/12/2016
Designed	RIC	Date	23/12/2016
Verified	J.H.	Date	23/12/2016
Approved			
M.P.			23/12/2016

Client	GOLDWIND AUSTRALIA		
Project	YASS VALLEY WIND FARM ACCESS ROAD IMPROVEMENTS AT WHITEFIELDS ROAD AND HUME HIGHWAY, BERREMANGRA - CIVIL WORKS		
Status	FOR APPROVAL NOT TO BE USED FOR CONSTRUCTION PURPOSES		
DATUM		Scale	AS SHOWN
Size	A1		
Drawing Number	50517019 - C01		Revision
			5

DATE PLOTTED: 25 June 2019 10:04 AM BY: MEHUL VAIDYA
XREFs: CAD File: N:\Projects\505\FY17019_YASS VALLEY WIND FARM\Drawings\Build\50517019-C02-GNL.dwg

LEGEND

EXISTING	EXISTING TO BE REMOVED	NEW	DESCRIPTION
			STORMWATER
			SEWER
			TELECOMMUNICATIONS
			WATER
			ELECTRICITY OVERHEAD
			FENCES
			TREE
			DEAD TREE
			STUMP
			EDGE OF GROUP OF TREES / BUSHES
			INDICATES TREE THAT REQUIRES REMOVAL
			INDICATES TREE THAT REQUIRES TRIMMING
			ACCESS ROAD PAVEMENT
			CATTLE GRID RESTORATION
			VERGE RESTORATION

TRAFFIC AND PEDESTRIAN MANAGEMENT

1. THE CONTRACTOR SHALL PROVIDE SAFE AND UNRESTRICTED ACCESS THROUGHOUT THE CONSTRUCTION PERIOD FOR PEDESTRIANS, CYCLISTS AND VEHICLES ON HUME HIGHWAY.
2. CLOSURE OF WHITEFIELDS RD IS ALLOWED DURING CONSTRUCTION PROCEEDINGS WITH ACCESS TO LANDHOLDERS' ACCESS POINT BEING FACILITATED.
3. THE CONTRACTOR SHALL ENSURE TRAFFIC AND PEDESTRIANS ARE PROTECTED FROM CONSTRUCTION VEHICLES, DUST, WATER AND OTHER NUISANCE BY MEANS OF TEMPORARY SCREENS, BARRIERS, SIGNAGE AND FENCING.
4. THE CONTRACTOR SHALL PREPARE AND GAIN APPROVAL FOR A TEMPORARY TRAFFIC MANAGEMENT PLAN, FOLLOWING ENDORSEMENT FROM HILLTOPS COUNCIL AND THE RMS.
5. THE CONTRACTOR IS RESPONSIBLE FOR THE SITE OF WORKS AND THE TRAFFIC MANAGEMENT WITHIN THE SITE AND SHALL KEEP ALL REQUIRED RECORDS AND UNDERTAKE ALL NECESSARY MAINTENANCE.
6. ALL TEMPORARY TRAFFIC MANAGEMENT (TTM) DEVICES SHALL BE IN ACCORDANCE WITH AS 1742.3 AND QA G10 TRAFFIC MANAGEMENT (ACT MODIFIED).
7. ALL EMPLOYEES ARE TO WEAR APPROPRIATE SAFETY PPE AS DETAILED IN AS1742.3 AND QA G10 TRAFFIC MANAGEMENT (ACT MODIFIED).
8. ALL EMPLOYEES INVOLVED IN TTM TRAFFIC CONTROL, SETUP, MINOR MODIFICATIONS AND INSPECTIONS SHALL HAVE THE RELEVANT QUALIFICATIONS IN ACCORDANCE WITH CLAUSE 1.5.3 OF QA G10 TRAFFIC MANAGEMENT(ACT MODIFIED)
9. ALL TRAFFIC CONTROL SIGNS AND DEVICES SHALL BE ERECTED AS PER THIS TTM AND IN CLEAR LINE OF SIGHT TO ALL ROAD USERS AND PEDESTRIANS. THEY SHALL NOT BE OBSCURED BY ANY VEGETATION, WORK PLANT OR PARKED VEHICLES. THEY SHALL NOT BE PLACED IN A MANNER THAT THEY WILL BECOME A HAZARD TO VEHICULAR TRAFFIC OR PEDESTRIANS.
10. THE CONTRACTOR SHALL LIAISE WITH ADJACENT LANDOWNERS AND NOT PLACE ANY CONFLICTING TTM. THE CONTRACTOR SHALL NOTIFY THE SUPERINTENDENT OF ANY CONFLICTS.
11. SPOTTERS AND / OR TRAFFIC CONTROL PERSONNEL SHALL BE USED AT ALL TIMES WHEN CONSTRUCTION TRAFFIC CROSSING OCCURS ON WHITEFIELDS ROAD.
12. NO CONSTRUCTION OR CONTRACTOR / SUB-CONTRACTOR VEHICLES ARE PERMITTED TO PARK ON HUME HIGHWAY.
13. CONSTRUCTION ACCESS ONLY SIGNS SHALL BE PLACED ON THE ENTRY / EGRESS POINT.

STORMWATER STRUCTURE NOTATION

HW DENOTES STANDARD PRECAST CONCRETE HEADWALL

EROSION & SEDIMENT CONTROL NOTES

1. IT IS THE RESPONSIBILITY OF THE CONTRACTOR TO DESIGN, INSTALL AND MAINTAIN EROSION AND SEDIMENT CONTROL MEASURES IN ACCORDANCE WITH ALL ENVIRONMENTAL ACTS AND COUNCIL REQUIREMENTS.
2. ALL EROSION AND SEDIMENT MEASURES SHALL BE REMOVED AT THE COMPLETION OF THE PROJECT.
3. THE CONTRACTOR SHALL PROVIDE DRAWING AND DETAILS OF PROPOSED EROSION AND SEDIMENT CONTROL MEASURES TO THE SUPERINTENDENT FOR APPROVAL PRIOR TO COMMENCING WORKS.
4. PROVIDE FILTER ROLLS TO ALL NEW SUMPS AND CULVERTS WHEN COMPLETED DURING CONSTRUCTION.

PAVEMENT NOTES

1. ALL DESIGN SUBGRADE VALUES MUST BE CONFIRMED BY THE CONTRACTOR PRIOR TO COMMENCING CONSTRUCTION.
2. THE COMPACTION REQUIREMENTS FOR EARTHWORKS, SUBGRADES, AND PAVEMENT LAYERS ARE NOMINATED ON THE PAVEMENT DETAIL DRAWINGS.
3. SUBGRADES ARE INITIALLY TO BE PREPARED TO BOTTOM OF SUB-BASE LEVEL AND CBR TESTS TAKEN AT THIS LEVEL. FOLLOWING RECEIPT OF CBR RESULTS. THE SUPERINTENDENT WILL IDENTIFY IF ADDITIONAL SELECT FILL NEEDS TO BE PLACED IN SUBGRADE.
4. SUBGRADE PREPARATION :
 - a) REMOVE TOPSOIL, LARGE ROOTS AND UPPER LEACHED SOILS FROM ALL AREAS TO BE DISTURBED.
 - b) ANY HOLES CREATED BY REMOVAL OF ROOTS SHALL BE BACKFILLED.
 - c) PROOF ROLL ALL SUBGRADES IN THE PRESENCE OF THE SUPERINTENDENT AND THE CONTRACTOR'S GEOTECHNICAL ENGINEER. THE GEOTECHNICAL ENGINEER WILL ASSESS SUITABILITY OF SUBGRADE. ANY AREAS OF UNSUITABLE SUBGRADE SHALL BE REMEDIATED AS PER THE GEOTECHNICAL ENGINEER INSTRUCTIONS AND SUPERINTENDENT'S APPROVAL.
 - d)PROOF ROLL WEATHERED BEDROCK SUBGRADES.

TREE AND VEGETATION MANAGEMENT NOTES

1. THE CONTRACTOR SHALL RECOGNISE THE CLIENT'S INTENTION IS TO PRESERVE TREES, EXISTING VEGETATION / BRUSHES AND GROUND COVER IN ALL AREAS OF THE SITE WHERE POSSIBLE.
2. THE CONTRACTOR SHALL REFER TO THE NGH ENVIRONMENTAL LANDSCAPE MANAGEMENT PLANS FOR TREE PROTECTION REQUIREMENTS.

ORIGINAL SURVEY

1. SURVEY BY DPS (DIVERSE PROJECT SOLUTIONS, YASS NSW.
JOB REFERENCE : 2604 (25 OCTOBER 2016)
COMPUTER REFERENCE : 2604_DT1.dwg
2. VERTICAL DATUM
DATUM : AHD
BM : PM54492 RL518.439 (LC)
2. ORIGIN OF LEVELS
SSM5002 - RL499.220
SSM30840 - RL498.289

GENERAL NOTES

1. ALL CONSTRUCTION WORK SHALL BE CARRIED OUT IN ACCORDANCE WITH CURRENT HILLTOPS COUNCIL'S REQUIREMENTS, COUNCIL DESIGN AND CONSTRUCTION SPECIFICATION - AUSSPEC#1, AUSTRALIAN STANDARDS, AUSTRROADS.
2. ALL CONSTRUCTION WORK SHALL COMPLY WITH THE HARDEN LOCAL ENVIRONMENTAL PLANS.
3. ANY EXISTING SERVICES ARE SHOWN IN THEIR APPROXIMATE LOCATION ONLY. PRIOR TO ANY DEMOLITION, EXCAVATION, OR CONSTRUCTION ON SITE, THE CONTRACTOR SHALL CONTACT THE RELEVANT AUTHORITIES AND VERIFY THE LOCATION OF ALL UNDERGROUND SERVICES ON THE SITE AND OBTAIN NECESSARY CLEARANCES.
4. SURFACES WHICH LIE OUTSIDE THE GENERAL LIMITS OF LANDSCAPING AND RESTORATION WHICH ARE DISTURBED DURING THE CONSTRUCTION OF THE WORKS SHALL BE RESTORED BY THE CONTRACTOR, AT CONTRACTOR'S EXPENSE, TO AT LEAST THEIR PRE-CONSTRUCTION CONDITION. THESE SURFACES INCLUDE, BUT ARE NOT NECESSARILY LIMITED TO, PAVEMENTS, PAVING, GRASSING, LANDSCAPING ETC.
5. ANY WORKS THAT ALTER OR DISTURB GRASSED FLOODWAYS, ROAD RESERVE AREAS, MEDIANS OR OTHER OPEN AREAS MUST BE REINSTATED TO EXISTING CONDITION BY THE PERSON(S) RESPONSIBLE FOR THE DISTURBANCE IN ACCORDANCE WITH HILLTOPS COUNCIL AND RMS REQUIREMENTS.
6. ALL LEVELS SHOWN ARE FINISHED LEVELS PROVIDED IN THIS CONTRACT. THE CONTRACTOR SHALL ALLOW FOR THE THICKNESS OF ALL FINISHED SURFACES AND BULK EARTHWORKS REDUCTIONS AS DESCRIBED ON THE DRAWINGS.
7. THE CONTRACTOR SHALL COMPLY WITH THE REQUIREMENTS OF THE OCCUPATIONAL HEALTH AND SAFETY ACT 2000, WHICH REQUIRES EMPLOYERS TO ENSURE THE HEALTH, SAFETY AND WELFARE OF EMPLOYEES.
8. THE CONTRACTOR SHALL AT ALL TIMES EXERCISE ALL NECESSARY PRECAUTIONS APPROPRIATE TO ENSURE THE SAFETY OF ALL PERSONS ON THE WORK SITE OR IN THE VICINITY OF THE WORK SITE.
9. TO LIMIT THE IMPACT OF THE CONSTRUCTION ON ADJACENT LANDOWNERS, ALL WORKS SHALL BE RESTRICTED TO THE HOURS OF 7am-6pm MONDAY TO FRIDAY AND 8am-1pm SATURDAY. NO WORK SHALL TAKE PLACE ON SUNDAYS OR PUBLIC HOLIDAYS.
10. ALL WORK IS TO BE SET OUT BY A COMPETENT SURVEYOR APPROVED BY THE SUPERINTENDENT.
11. THE CONTRACTOR SHALL NOT DISTURB ANY SURVEY CONTROL MARKS. SHOULD ANY SURVEY CONTROL MARK BE DISTURBED OR OBLITERATED, THE CONTRACTOR SHALL NOTIFY THE SUPERINTENDENT IMMEDIATELY. THE CONTRACTOR SHALL HAVE THE MARKS REPLACED AT THEIR EXPENSE.
12. ALL GREEN WASTE IS TO BE MULCHED, STOCKPILED AND USED (WHERE POSSIBLE) ON SITE. ALL EXCESS MULCH IS TO BE REMOVED OFF SITE.
13. ALL DISTURBED AREAS INCLUDING BATTERS, TABLE DRAINS AND FOOTPATH AREAS ARE TO BE TOP SOILED, FERTILIZED AND SEEDED TO THE SATISFACTION OF THE SUPERINTENDENT. THE TYPE OF SEED (NATIVE MIX) IS TO BE APPROVED BY THE SUPERINTENDENT.
14. IF ROCK IS ENCOUNTERED THE SUPERINTENDENT SHALL BE NOTIFIED IMMEDIATELY SO MEASUREMENTS OF VOLUMES CAN BE MADE. NO VARIATIONS FOR ROCK WILL BE CONSIDERED UNLESS THE SUPERINTENDENT HAS VERIFIED THE AMOUNTS PRIOR TO BACKFILLING.
15. THERE SHALL BE NO PARKING, SITE SHEDS, SITE AMENITIES, BILLBOARDS OR STORAGE OF MATERIALS ON THE ACTIVE ROAD RESERVE, OVERLAND FLOW PATHS OR OPEN SPACE UNDER ANY CIRCUMSTANCES. PROTECT ALL GRASSLAND, TREES AND SHRUBS OUTSIDE THE WORKS AREA FROM DAMAGE.

CAUTION:
OVERHEAD POWERLINES
THE CONTRACTOR SHALL UNDERTAKE ALL
REQUIREMENTS OF WORKCOVER NSW FOR
WORKING UNDER POWERLINES


5	25/06/2019	TREE AMENDED	P.D.J.	RIC	S.A.S.
4	6/11/2018	ROAD RE-ALIGNMENT	P.D.J.	RIC	S.A.S.
3	25/10/2018	ROAD RE-ALIGNMENT	P.D.J.	RIC	S.A.S.
2	17/03/2017	FINAL SUBMISSION	G.J.	RIC	J.H.
1	23/12/2016	90% DOCUMENTATION	G.J.	RIC	J.H.
Rev.	Date	Description	Des.	Verif.	Appd.



© Cardno Limited All Rights Reserved.
This document is produced by Cardno Limited solely for the benefit of and use by the client in accordance with the terms of the retainer. Cardno Limited does not and shall not assume any responsibility or liability whatsoever to any third party arising out of any use or reliance by third party on the content of this document.



Drawn G.J.	Date 23/12/2016	Client GOLDWIND AUSTRALIA
Checked J.H.	Date 23/12/2016	Project YASS VALLEY WIND FARM
Designed RIC	Date 23/12/2016	ACCESS ROAD IMPROVEMENTS AT WHITEFIELDS ROAD AND HUME HIGHWAY, BERREMANGRA - CIVIL WORKS
Verified J.H.	Date 23/12/2016	Title NOTES AND LEGEND
Approved M.P.	Date 23/12/2016	
		Status FOR APPROVAL
		DATUM AHD
		Scale AS SHOWN
		Size A1
		Drawing Number 50517019 - C02
		Revision 5



Rev.	Date	Description	Des.	Verif.	Appd.
6	21/05/2019	ROAD RE-ALIGNMENT	RIC	P.D.J.	S.A.S.
4	6/11/2018	ROAD RE-ALIGNMENT	P.D.J.	RIC	S.A.S.
3	25/10/2018	ROAD RE-ALIGNMENT	P.D.J.	RIC	S.A.S.
2	17/03/2017	FINAL SUBMISSION	G.J.	RIC	J.H.
1	23/12/2016	90% DOCUMENTATION	G.J.	RIC	J.H.



© Cardno Limited All Rights Reserved.
This document is produced by Cardno Limited solely for the benefit of and use by the client in accordance with the terms of the retainer. Cardno Limited does not and shall not assume any responsibility or liability whatsoever to any third party arising out of any use or reliance by third party on the content of this document.


**Cardno**
Shaping the Future

Cardno (NSW/ACT) Pty Ltd | ABN 95 001 145 035
Level 2, 14 Wormald Street
Symonston ACT 2609
Tel: 02 6112 4500 Fax: 02 6112 4599
Web: www.cardno.com.au


Drawn	G.J.	Date	23/12/2016
Checked	J.H.	Date	23/12/2016
Designed	RIC	Date	23/12/2016
Verified	J.H.	Date	23/12/2016
Approved	M.P.	Date	23/12/2016

Client	GOLDWIND AUSTRALIA
Project	YASS VALLEY WIND FARM ACCESS ROAD IMPROVEMENTS AT WHITEFIELDS ROAD AND HUME HIGHWAY, BERREMANGRA - CIVIL WORKS
Title	SITE PLAN


Status	FOR APPROVAL
DATUM	AHD
Scale	1:2000@A1
Size	A1
Drawing Number	50517019 - C03
Revision	6




TYPICAL SECTION - CHAINAGE 300
SCALE 1:50




TYPICAL SECTION - CHAINAGE 680.0
SCALE 1:50




TYPICAL SECTION - CHAINAGE 780.0
SCALE 1:50
(ROADSIDE PULL OVER AREA)





PAVEMENT TYPE 1 AND 2
ACCESS ROAD
(DESA 3.98 x 10⁵)
SCALE 1:10



CATTLE GRID RESTORATION
SCALE 1:10



GRASS SURFACE RESTORATION
SWALE BATTERS AND AREAS OF RESTORATION
SCALE 1:10



Rev.	Date	Description	Des.	Verif.	Appd.
4	6/11/2018	ROAD RE-ALIGNMENT	P.D.J.	RIC	S.A.S.
3	25/10/2018	ROAD RE-ALIGNMENT	P.D.J.	RIC	S.A.S.
2	17/03/2017	FINAL SUBMISSION	G.J.	RIC	J.H.
1	23/12/2016	90% DOCUMENTATION	G.J.	RIC	J.H.



© Cardno Limited All Rights Reserved.
This document is produced by Cardno Limited solely for the benefit of and use by the client in accordance with the terms of the retainer. Cardno Limited does not and shall not assume any responsibility or liability whatsoever to any third party arising out of any use or reliance by third party on the content of this document.



Drawn	G.J.	Date	23/12/2016
Checked	J.H.	Date	23/12/2016
Designed	RIC	Date	23/12/2016
Verified	J.H.	Date	23/12/2016
Approved		Date	23/12/2016

Client	GOLDWIND AUSTRALIA
Project	YASS VALLEY WIND FARM ACCESS ROAD IMPROVEMENTS AT WHITEFIELDS ROAD AND HUME HIGHWAY, BERREMANGRA - CIVIL WORKS
Title	TYPICAL SECTIONS AND PAVEMENT DETAILS


Status	FOR APPROVAL
DATUM	AHD
Scale	AS SHOWN
Size	A1
Drawing Number	50517019 - C04
Revision	4

DATE PLOTTED: 26 June 2019 4:05 PM BY: MEHUL VAIDYA

XREFs: X-DESIGN:250; XRF CONTROL MAIN 250; X-CVT:2604; DTI: X-SW-ROUGH AS GUTS; X-DESIGN: X-YASS-BASE: X-SURVCON:250; X-S DESIGN BOY: Xref-trees; X-TREE FOR GOLDWIND
CAD File: N:\Proj\50517019 YASS VALLEY WIND FARM\Drawings\Build\50517019-C10-C16-GA.dwg

WHITEFIELDS ROAD CONSTRUCTION NOTES:

- LANDSCAPING NOTES:
 - THE ROAD CONSTRUCTION CONTRACTOR SHALL LIAISE WITH THE OWNER'S ECOLOGIST MANAGING THE REMOVAL (BY OTHERS) OF HOLLOW BEARING TREES (HBT'S) AND OTHER TREES AND FOLIAGE BEING REMOVED OR PRUNED IN ACCORDANCE WITH THE NGH ENVIRONMENTAL LANDSCAPE MANAGEMENT PLAN (LMP).
 - THE LMP WILL IDENTIFY ALL REMOVAL OF TREES (BY OTHERS) AND THE SUBSEQUENT OFFSET PLANTING OF NEW TREES AND FOLIAGE WITHIN THE ROAD RESERVE. THE CONTRACTOR SHALL LIAISE AND ACCOMMODATE THE LANDSCAPING CONTRACTOR DURING THE DEFECTS LIABILITY PERIOD.
 - FOLLOWING THE PRACTICAL COMPLETION OF THE ROAD CONSTRUCTION, THE LANDSCAPING CONTRACTOR WILL BE RESPONSIBLE FOR THE PLANTING AND ESTABLISHMENT OF ALL NEW TREES, FOLIAGE AND GRASSING.
- WHERE EXISTING TAIL-OUT DRAINS ARE IMPACTED BY THE NEW ROAD ALIGNMENT LOCALLY CONNECT TO THE EXISTING TAIL-OUT DRAINS



6	25/06/2019	TREE AMENDED	P.D.J.	RIC	S.A.S.
5	20/05/2019	ROAD RE-ALIGNMENT	RIC	P.D.J.	S.A.S.
4	6/11/2018	ROAD RE-ALIGNMENT	P.D.J.	RIC	S.A.S.
3	25/10/2018	ROAD RE-ALIGNMENT	P.D.J.	RIC	S.A.S.
2	17/03/2017	FINAL SUBMISSION	G.J.	RIC	J.H.
1	23/12/2016	90% DOCUMENTATION	G.J.	RIC	J.H.
Rev.	Date	Description	Des.	Verif.	Appd.



© Cardno Limited All Rights Reserved.
This document is produced by Cardno Limited solely for the benefit of and use by the client in accordance with the terms of the retainer. Cardno Limited does not and shall not assume any responsibility or liability whatsoever to any third party arising out of any use or reliance by third party on the content of this document.



Cardno (NSW/ACT) Pty Ltd | ABN 95 001 145 035
Level 2, 14 Wormald Street
Symonston ACT 2609
Tel: 02 6112 4500 Fax: 02 6112 4599
Web: www.cardno.com.au

Drawn	G.J.	Date	23/12/2016
Checked	J.H.	Date	23/12/2016
Designed	RIC	Date	23/12/2016
Verified	J.H.	Date	23/12/2016
Approved	M.P.	Date	23/12/2016

Client	GOLDWIND AUSTRALIA
Project	YASS VALLEY WIND FARM ACCESS ROAD IMPROVEMENTS AT WHITEFIELDS ROAD AND HUME HIGHWAY, BERREMANGRA - CIVIL WORKS
Title	GENERAL ARRANGEMENT - SHEET 1 OF 7

Status	FOR APPROVAL
DATUM	AHD
Scale	1:250@A1
Size	A1
Drawing Number	50517019 - C10
Revision	6

REFER DRG NO 50517019 - C11


DATE PLOTTED: 26 June 2019 4:05 PM BY: MEHUL VAIDYA

7306
DP1153126


1
DP1211587

3
DP253853

PIT SCHEDULE									
Pit Name	TYPE	EASTING	NORTHING	INLET DIA	INV LEV	OUTLET DIA	INV LEV	PIT SETOUT RL	REMARKS
A.01	HW525INLET	644667.574	6147376.334			525	497.810	498.600	setout level to pit sump level
A.02	HW525	644664.327	6147367.130	525	497.690			498.204	setout level to pit sump level
B.01	HW375INLET	644646.219	6147403.729			(3x)375	498.500	498.578	setout level to pit sump level
B.02	HW375	644640.702	6147397.210	(3x)375	498.400			499.150	setout level to pit sump level
C.01	HW375INLET	644394.946	6147668.179			(2x)375	504.997	505.295	setout level to pit sump level
C.02	HW375	644389.976	6147661.234	(2x)375	504.970			504.598	setout level to pit sump level
D.01	HW375INLET	644130.326	6148008.038			(2x)375	520.559	520.995	setout level to pit sump level
D.02	HW375	644122.747	6148004.104	(2x)375	520.517			520.517	setout level to pit sump level



KEY PLAN
NTS



Rev.	Date	Description	Des.	Verif.	Appd.
6	25/06/2019	TREE AMENDED	P.D.J.	RIC	S.A.S.
5	20/05/2019	ROAD RE-ALIGNMENT	RIC	P.D.J.	S.A.S.
4	6/11/2018	ROAD RE-ALIGNMENT	P.D.J.	RIC	S.A.S.
3	25/10/2018	ROAD RE-ALIGNMENT	P.D.J.	RIC	S.A.S.
2	17/03/2017	FINAL SUBMISSION	G.J.	RIC	J.H.
1	23/12/2016	90% DOCUMENTATION	G.J.	RIC	J.H.



© Cardno Limited All Rights Reserved.
This document is produced by Cardno Limited solely for the benefit of and use by the client in accordance with the terms of the retainer. Cardno Limited does not and shall not assume any responsibility or liability whatsoever to any third party arising out of any use or reliance by third party on the content of this document.



Cardno (NSW/ACT) Pty Ltd | ABN 95 001 145 035
Level 2, 14 Wormald Street
Symonston ACT 2609
Tel: 02 6112 4500 Fax: 02 6112 4599
Web: www.cardno.com.au



Drawn G.J.	Date 23/12/2016	Client GOLDWIND AUSTRALIA
Checked J.H.	Date 23/12/2016	Project YASS VALLEY WIND FARM
Designed RIC	Date 23/12/2016	Access Road Improvements at Whitefields Road and Hume Highway, Berremangra - Civil Works
Verified J.H.	Date 23/12/2016	Title GENERAL ARRANGEMENT - SHEET 2 OF 7
Approved M.P.	Date 23/12/2016	

DATUM AHD	Scale 1:250@A1	Size A1
Drawing Number 50517019 - C11	Revision 6	


Status
FOR APPROVAL
NOT TO BE USED FOR CONSTRUCTION PURPOSES

DATE PLOTTED: 26 June 2019 4:05 PM BY: MEHUL VAIDYA

XREFs: X-DESIGN: 250; X-REF: 2604; DT: X-SW-ROUGH AS GUTS; X-DESIGN: 250; X-SURVCON: 250; X-S-DESIGN: 250; X-YASS-BASE: X-SURVCON: 250; X-S-DESIGN: 250; X-YASS-VALLEY WIND FARM: 50517019-C10; C16-GA.dwg
CAD File: N:\Projects\50517019_YASS VALLEY WIND FARM\Drawings\Build\50517019-C12-C16-GA.dwg



KEY PLAN
NTS



Rev.	Date	Description	Des.	Verif.	Appd.
6	25/06/2019	TREE AMENDED	P.D.J.	RIC	S.A.S.
5	20/05/2019	ROAD RE-ALIGNMENT	RIC	P.D.J.	S.A.S.
4	6/11/2018	ROAD RE-ALIGNMENT	P.D.J.	RIC	S.A.S.
3	25/10/2018	ROAD RE-ALIGNMENT	P.D.J.	RIC	S.A.S.
2	17/03/2017	FINAL SUBMISSION	G.J.	RIC	J.H.
1	23/12/2016	90% DOCUMENTATION	G.J.	RIC	J.H.



© Cardno Limited All Rights Reserved.
This document is produced by Cardno Limited solely for the benefit of and use by the client in accordance with the terms of the retainer. Cardno Limited does not and shall not assume any responsibility or liability whatsoever to any third party arising out of any use or reliance by third party on the content of this document.




Cardno (NSW/ACT) Pty Ltd | ABN 95 001 145 035
Level 2, 14 Wormald Street
Symonston ACT 2609
Tel: 02 6112 4500 Fax: 02 6112 4599
Web: www.cardno.com.au



Drawn	G.J.	Date	23/12/2016
Checked	J.H.	Date	23/12/2016
Designed	RIC	Date	23/12/2016
Verified	J.H.	Date	23/12/2016
Approved	M.P.	Date	23/12/2016

Client	GOLDWIND AUSTRALIA
Project	YASS VALLEY WIND FARM ACCESS ROAD IMPROVEMENTS AT WHITEFIELDS ROAD AND HUME HIGHWAY, BERREMANGRA - CIVIL WORKS
Title	GENERAL ARRANGEMENT - SHEET 3 OF 7

Status	FOR APPROVAL
DATUM	AHD
Scale	1:250@A1
Size	A1
Drawing Number	50517019 - C12
Revision	6



PIT SCHEDULE									
Pit Name	TYPE	EASTING	NORTHING	INLET DIA	INV LEV	OUTLET DIA	INV LEV	PIT SETOUT RL	REMARKS
A.01	HW525INLET	644667.574	6147376.334			525	497.810	498.600	setout level to pit sump level
A.02	HW525	644664.327	6147367.130	525	497.690	(3x)375	498.500	498.204	setout level to pit sump level
B.01	HW375INLET	644646.219	6147403.729			(2x)375	504.997	505.295	setout level to pit sump level
B.02	HW375	644640.702	6147397.210	(3x)375	498.400			499.150	setout level to pit sump level
C.01	HW375INLET	644394.946	6147668.179			(2x)375	520.559	520.995	setout level to pit sump level
C.02	HW375	644389.976	6147661.234	(2x)375	504.970			504.598	setout level to pit sump level
D.01	HW375INLET	644130.326	6148008.038			(2x)375	520.517	520.995	setout level to pit sump level
D.02	HW375	644122.747	6148004.104	(2x)375	520.517			520.517	setout level to pit sump level



Rev.	Date	Description	Des.	Verif.	Appd.
6	25/06/2019	TREE AMENDED	P.D.J.	RIC	S.A.S.
5	20/05/2019	ROAD RE-ALIGNMENT	RIC	P.D.J.	S.A.S.
4	6/11/2018	ROAD RE-ALIGNMENT	P.D.J.	RIC	S.A.S.
3	25/10/2018	ROAD RE-ALIGNMENT	P.D.J.	RIC	S.A.S.
2	17/03/2017	FINAL SUBMISSION	G.J.	RIC	J.H.
1	23/12/2016	90% DOCUMENTATION	G.J.	RIC	J.H.



© Cardno Limited All Rights Reserved.
This document is produced by Cardno Limited solely for the benefit of and use by the client in accordance with the terms of the retainer. Cardno Limited does not and shall not assume any responsibility or liability whatsoever to any third party arising out of any use or reliance by third party on the content of this document.



Cardno (NSW/ACT) Pty Ltd | ABN 95 001 145 035
Level 2, 14 Wormald Street
Symonston ACT 2609
Tel: 02 6112 4500 Fax: 02 6112 4599
Web: www.cardno.com.au



Drawn	G.J.	Date	23/12/2016
Checked	J.H.	Date	23/12/2016
Designed	RIC	Date	23/12/2016
Verified	J.H.	Date	23/12/2016
Approved		Date	23/12/2016
M.P.		Date	23/12/2016

Client	GOLDWIND AUSTRALIA
Project	YASS VALLEY WIND FARM ACCESS ROAD IMPROVEMENTS AT WHITEFIELDS ROAD AND HUME HIGHWAY, BERREMANGRA - CIVIL WORKS
Title	GENERAL ARRANGEMENT - SHEET 4 OF 7

Status	FOR APPROVAL
DATUM	AHD
Scale	1:250@A1
Size	A1
Drawing Number	50517019 - C13
Revision	6

DATE PLOTTED: 06 June 2019 4:05 PM BY: MEHUL VAIDYA

XREFs: X-DESIGN:250; X-CVT:2604; DT: X-SW-ROUGH AS GUTS; X-DESIGN: X-YASS-BASE; X-SURVCON:250; X-S DESIGN BDY: Xref-frees; X-TREE FOR GOLDWIND
CAD File: N:\Proj\50517019 - YASS VALLEY WIND FARM\Drawings\Build\50517019-C10-C16-GA.dwg



KEY PLAN
NTS

Rev.	Date	Description	Des.	Verif.	Appd.
6	25/06/2019	TREE AMENDED	P.D.J.	RIC	S.A.S.
5	20/05/2019	ROAD RE-ALIGNMENT	RIC	P.D.J.	S.A.S.
4	6/11/2018	ROAD RE-ALIGNMENT	P.D.J.	RIC	S.A.S.
3	25/10/2018	ROAD RE-ALIGNMENT	P.D.J.	RIC	S.A.S.
2	17/03/2017	FINAL SUBMISSION	G.J.	RIC	J.H.
1	23/12/2016	90% DOCUMENTATION	G.J.	RIC	J.H.



© Cardno Limited All Rights Reserved.
This document is produced by Cardno Limited solely for the benefit of and use by the client in accordance with the terms of the retainer. Cardno Limited does not and shall not assume any responsibility or liability whatsoever to any third party arising out of any use or reliance by third party on the content of this document.



Cardno (NSW/ACT) Pty Ltd | ABN 95 001 145 035
Level 2, 14 Wormald Street
Symonston ACT 2609
Tel: 02 6112 4500 Fax: 02 6112 4599
Web: www.cardno.com.au


Drawn	G.J.	Date	23/12/2016
Checked	J.H.	Date	23/12/2016
Designed	RIC	Date	23/12/2016
Verified	J.H.	Date	23/12/2016
Approved	M.P.	Date	23/12/2016

Client	GOLDWIND AUSTRALIA
Project	YASS VALLEY WIND FARM ACCESS ROAD IMPROVEMENTS AT WHITEFIELDS ROAD AND HUME HIGHWAY, BERREMANGRA - CIVIL WORKS
Title	GENERAL ARRANGEMENT - SHEET 5 OF 7

Status	FOR APPROVAL NOT TO BE USED FOR CONSTRUCTION PURPOSES
DATUM	AHD
Scale	1:250@A1
Size	A1
Drawing Number	50517019 - C14
Revision	6

DATE PLOTTED: 06 June 2019 4:05 PM BY: MEHUL VAIDYA

XREFs: X-DESIGN: 250; X-CONTROL: MAIN 250; X-CVT: 2604; DT: X-SW-ROUGH AS GUTS; X-DESIGN: X-DESIGN: BASE; X-SURVCON: 250; X-S-DESIGN: BDY; X-REF: FENCE; X-TREE: FOR GOLDWIND
CAD File: N:\Projects\50517019 - YASS VALLEY WIND FARM\Drawings\Build\50517019-C15-C16-GA.dwg



Rev.	Date	Description	Des.	Verif.	Appd.
6	25/06/2019	TREE AMENDED	P.D.J.	RIC	S.A.S.
6	20/05/2019	ROAD RE-ALIGNMENT	RIC	P.D.J.	S.A.S.
5	22/03/2019	2 STOCK GATES ADDED AT CH 940	RIC	RIC	S.A.S.
4	6/11/2018	ROAD RE-ALIGNMENT	P.D.J.	RIC	S.A.S.
3	25/10/2018	ROAD RE-ALIGNMENT	P.D.J.	RIC	S.A.S.
2	17/03/2017	FINAL SUBMISSION	G.J.	RIC	J.H.
1	23/12/2016	90% DOCUMENTATION	G.J.	RIC	J.H.



© Cardno Limited All Rights Reserved.
This document is produced by Cardno Limited solely for the benefit of and use by the client in accordance with the terms of the retainer. Cardno Limited does not and shall not assume any responsibility or liability whatsoever to any third party arising out of any use or reliance by third party on the content of this document.



Cardno (NSW/ACT) Pty Ltd | ABN 95 001 145 035
Level 2, 14 Wormald Street
Symonston ACT 2609
Tel: 02 6112 4500 Fax: 02 6112 4599
Web: www.cardno.com.au


Drawn	G.J.	Date	23/12/2016
Checked	J.H.	Date	23/12/2016
Designed	RIC	Date	23/12/2016
Verified	J.H.	Date	23/12/2016
Approved		Date	
M.P.		Date	23/12/2016

Client	GOLDWIND AUSTRALIA
Project	YASS VALLEY WIND FARM ACCESS ROAD IMPROVEMENTS AT WHITEFIELDS ROAD AND HUME HIGHWAY, BERREMANGRA - CIVIL WORKS
Title	GENERAL ARRANGEMENT - SHEET 6 OF 7



Status	FOR APPROVAL
DATUM	AHD
Scale	1:250@A1
Size	A1
Drawing Number	50517019 - C15
Revision	6

DATE PLOTTED: 06 June 2019 4:05 PM BY: MEHUL VAIDYA

XREFs: X-DESIGN: 250; X-CONTROL: 250; X-CVT: 2604; DTI: X-SW-ROUGH AS CUTS; X-DESIGN: 250; X-SURVCON: 250; X-S-DESIGN: 250; X-YASS-BASE: X-SURVCON: 250; X-S-DESIGN: 250; X-YASS-VALLEY WIND FARM: 50517019-C10-C16-GA.dwg



PIT SCHEDULE									
Pit Name	TYPE	EASTING	NORTHING	INLET DIA	INV LEV	OUTLET DIA	INV LEV	SETOUT RL	REMARKS
A.01	HW525INLET	644667.574	6147376.334			525	497.810	498.600	setout level to pit sump level
A.02	HW525	644664.327	6147367.130	525	497.690				
B.01	HW375INLET	644646.219	6147403.729			(3x)375	498.500	498.578	setout level to pit sump level
B.02	HW375	644640.702	6147397.210	(3x)375	498.400			499.150	
C.01	HW375INLET	644394.946	6147668.179			(2x)375	504.997	505.295	setout level to pit sump level
C.02	HW375	644389.976	6147661.234	(2x)375	504.970			504.598	
D.01	HW375INLET	644130.326	6148008.038			(2x)375	520.559	520.995	setout level to pit sump level
D.02	HW375	644122.747	6148004.104	(2x)375	520.517			520.517	



Rev.	Date	Description	Des.	Verif.	Appd.
5	20/05/2019	ROAD RE-ALIGNMENT	RIC	P.D.J.	S.A.S.
4	6/11/2018	ROAD RE-ALIGNMENT	P.D.J.	RIC	S.A.S.
3	25/10/2018	ROAD RE-ALIGNMENT	P.D.J.	RIC	S.A.S.
2	17/03/2017	FINAL SUBMISSION	G.J.	RIC	J.H.
1	23/12/2016	90% DOCUMENTATION	G.J.	RIC	J.H.



© Cardno Limited All Rights Reserved.
This document is produced by Cardno Limited solely for the benefit of and use by the client in accordance with the terms of the retainer. Cardno Limited does not and shall not assume any responsibility or liability whatsoever to any third party arising out of any use or reliance by third party on the content of this document.



Cardno (NSW/ACT) Pty Ltd | ABN 95 001 145 035
Level 2, 14 Wormald Street
Sydney NSW 2009
Tel: 02 6112 4500 Fax: 02 6112 4599
Web: www.cardno.com.au


Drawn	G.J.	Date	23/12/2016
Checked	J.H.	Date	23/12/2016
Designed	RIC	Date	23/12/2016
Verified	J.H.	Date	23/12/2016
Approved		Date	23/12/2016
M.P.		Date	23/12/2016

Client	GOLDWIND AUSTRALIA
Project	YASS VALLEY WIND FARM
Access Road Improvements at Whitefields Road and Hume Highway, Berremangra - Civil Works	
Title	GENERAL ARRANGEMENT - SHEET 7 OF 7

Status	FOR APPROVAL
DATUM	AHD
Scale	1:250@A1
Size	A1
Drawing Number	50517019 - C16
Revision	5

DATE PLOTTED: 25 June 2019 10:05 AM BY: MEHUL VAIDYA

XREFs: X-YASS-BASE, X-CHAIN500, X-DESIGN, X-DESIGN250, X-SW-ROUGH AS CUTS, X-MC10-01, X-CVT-2604, DT1, X-SURVCONT500, X-S DESIGN BDY
CAD File: N:\Projects\505\Y17019 - YASS VALLEY WIND FARM\Drawings\Build\50517019-C20-C23-SOL.Swg



PLAN
SCALE 1:500

DATUM R.L. 494.000


VERT. ALIGNMENT

HORIZ. ALIGNMENT

DESIGN LEVELS


EXISTING LEVELS

CHAINAGE



LONGITUDINAL SECTION CONTROL MC10

H 1:500
V 1:100



© Cardno Limited All Rights Reserved.
This document is produced by Cardno Limited solely for the benefit of and use by the client in accordance with the terms of the retainer. Cardno Limited does not and shall not assume any responsibility or liability whatsoever to any third party arising out of any use or reliance by third party on the content of this document.





Cardno (NSW/ACT) Pty Ltd | ABN 95 001 145 035
Level 2, 14 Wormald Street
Sydney NSW 2009
Tel: 02 6112 4500 Fax: 02 6112 4599
Web: www.cardno.com.au

Drawn	G.J.	Date	23/12/2016
Checked	J.H.	Date	23/12/2016
Designed	RIC	Date	23/12/2016
Verified	J.H.	Date	23/12/2016
Approved		Date	23/12/2016
M.P.		Date	23/12/2016


Client	GOLDWIND AUSTRALIA
Project	YASS VALLEY WIND FARM ACCESS ROAD IMPROVEMENTS AT WHITEFIELDS ROAD AND HUME HIGHWAY, BERREMANGRA - CIVIL WORKS
Title	PLAN AND LONG SECTION (MC10) - SHEET 1 OF 4

Status	FOR APPROVAL
DATUM	AHD
Scale	AS SHOWN
Size	A1
Drawing Number	50517019 - C20
Revision	5



LONGITUDINAL SECTION CONTROL MC10

H: 1:500
V: 1:100



Rev.	Date	Description	Des.	Verif.	Appd.
5	21/05/2019	ROAD RE-ALIGNMENT	RIC	P.D.J.	S.A.S.
4	6/11/2018	ROAD RE-ALIGNMENT	P.D.J.	RIC	S.A.S.
3	25/10/2018	ROAD RE-ALIGNMENT	P.D.J.	RIC	S.A.S.
2	17/03/2017	FINAL SUBMISSION	G.J.	RIC	J.H.
1	23/12/2016	90% DOCUMENTATION	G.J.	RIC	J.H.



© Cardno Limited All Rights Reserved.
This document is produced by Cardno Limited solely for the benefit of and use by the client in accordance with the terms of the retainer. Cardno Limited does not and shall not assume any responsibility or liability whatsoever to any third party arising out of any use or reliance by third party on the content of this document.






Cardno (NSW/ACT) Pty Ltd | ABN 95 001 145 035
Level 2, 14 Wormald Street
Symonston ACT 2609
Tel: 02 6112 4500 Fax: 02 6112 4599
Web: www.cardno.com.au

Drawn G.J.	Date 23/12/2016
Checked J.H.	Date 23/12/2016
Designed RIC	Date 23/12/2016
Verified J.H.	Date 23/12/2016
Approved M.P.	Date 23/12/2016

Client GOLDWIND AUSTRALIA
Project YASS VALLEY WIND FARM ACCESS ROAD IMPROVEMENTS AT WHITEFIELDS ROAD AND HUME HIGHWAY, BERREMANGRA - CIVIL WORKS
Title PLAN AND LONG SECTION (MC10) - SHEET 2 OF 4

Status			
FOR APPROVAL			
NOT TO BE USED FOR CONSTRUCTION PURPOSES			
DATUM		Scale	Size
AHD		AS SHOWN	A1
Drawing Number			Revision
50517019 - C21			5



Rev.	Date	Description	Des.	Verif.	Appd.
5	21/05/2019	ROAD RE-ALIGNMENT	RIC	P.D.J.	S.A.S.
4	6/11/2018	ROAD RE-ALIGNMENT	P.D.J.	RIC	S.A.S.
3	25/10/2018	ROAD RE-ALIGNMENT	P.D.J.	RIC	S.A.S.
2	17/03/2017	FINAL SUBMISSION	G.J.	RIC	J.H.
1	23/12/2016	90% DOCUMENTATION	G.J.	RIC	J.H.



© Cardno Limited All Rights Reserved.
This document is produced by Cardno Limited solely for the benefit of and use by the client in accordance with the terms of the retainer. Cardno Limited does not and shall not assume any responsibility or liability whatsoever to any third party arising out of any use or reliance by third party on the content of this document.




Cardno (NSW/ACT) Pty Ltd | ABN 95 001 145 035
Level 2, 14 Wormald Street
Sydney NSW 2009
Tel: 02 6112 4500 Fax: 02 6112 4599
Web: www.cardno.com.au

Drawn G.J.	Date 23/12/2016
Checked J.H.	Date 23/12/2016
Designed RIC	Date 23/12/2016
Verified J.H.	Date 23/12/2016
Approved	
M.P.	23/12/2016

Client GOLDWIND AUSTRALIA
Project YASS VALLEY WIND FARM ACCESS ROAD IMPROVEMENTS AT WHITEFIELDS ROAD AND HUME HIGHWAY, BERREMANGRA - CIVIL WORKS
Title PLAN AND LONG SECTION (MC10) - SHEET 3 OF 4

Status			
FOR APPROVAL			
NOT TO BE USED FOR CONSTRUCTION PURPOSES			
DATUM		Scale	Size
AHD		AS SHOWN	A1
Drawing Number			Revision
50517019 - C22			5



Rev.	Date	Description	Des.	Verif.	Appd.
5	21/05/2019	ROAD RE-ALIGNMENT	RIC	P.D.J.	S.A.S.
4	6/11/2018	ROAD RE-ALIGNMENT	P.D.J.	RIC	S.A.S.
3	25/10/2018	ROAD RE-ALIGNMENT	P.D.J.	RIC	S.A.S.
2	17/03/2017	FINAL SUBMISSION	G.J.	RIC	J.H.
1	23/12/2016	90% DOCUMENTATION	G.J.	RIC	J.H.



© Cardno Limited All Rights Reserved.
This document is produced by Cardno Limited solely for the benefit of and use by the client in accordance with the terms of the retainer. Cardno Limited does not and shall not assume any responsibility or liability whatsoever to any third party arising out of any use or reliance by third party on the content of this document.









Cardno (NSW/ACT) Pty Ltd | ABN 95 001 145 035
Level 2, 14 Wormald Street
Symonston ACT 2608
Tel: 02 6112 4500 Fax: 02 6112 4599
Web: www.cardno.com.au

Drawn	G.J.	Date	23/12/2016
Checked	J.H.	Date	23/12/2016
Designed	RIC	Date	23/12/2016
Verified	J.H.	Date	23/12/2016
Approved	M.P.	Date	23/12/2016

Client	GOLDWIND AUSTRALIA
Project	YASS VALLEY WIND FARM ACCESS ROAD IMPROVEMENTS AT WHITEFIELDS ROAD AND HUME HIGHWAY, BERREMANGRA - CIVIL WORKS
Title	PLAN AND LONG SECTION (MC10) - SHEET 4 OF 4

Status	FOR APPROVAL
DATUM	AHD
Scale	AS SHOWN
Size	A1
Drawing Number	50517019 - C23
Revision	5



DATUM R.L. 526.000



VERT. ALIGNMENT

HORIZ. ALIGNMENT

DESIGN LEVELS

EXISTING LEVELS

CHAINAGE



© Cardno Limited All Rights Reserved.
This document is produced by Cardno Limited solely for the benefit of and use by the client in accordance with the terms of the retainer. Cardno Limited does not and shall not assume any responsibility or liability whatsoever to any third party arising out of any use or reliance by third party on the content of this document.




Cardno
Cardno (NSW/ACT) Pty Ltd | ABN 95 001 145 035
Level 2, 14 Wormald Street
Sydney NSW 2009
Tel: 02 6112 4500 Fax: 02 6112 4599
Web: www.cardno.com.au

Drawn G.J. Date 23/12/2016
Checked J.H. Date 23/12/2016
Designed RIC Date 23/12/2016
Verified J.H. Date 23/12/2016
Approved M.P. Date 23/12/2016

Client **GOLDWIND AUSTRALIA**
Project **YASS VALLEY WIND FARM**
ACCESS ROAD IMPROVEMENTS AT WHITEFIELDS ROAD AND HUME HIGHWAY, BERREMANGRA - CIVIL WORKS
Title **INTERSECTION PLAN AND LONG SECTION (MC20)**
SHEET 1 OF 2

Status **FOR APPROVAL**
NOT TO BE USED FOR CONSTRUCTION PURPOSES
DATUM AHD Scale AS SHOWN Size A1
Drawing Number **50517019 - C24** Revision **3**

Rev.	Date	Description	Des.	Verif.	Appd.
3	21/05/2019	ROAD RE-ALIGNMENT	RIC	P.D.J.	S.A.S.
2	6/11/2018	ROAD RE-ALIGNMENT	P.D.J.	RIC	S.A.S.
1	25/10/2018	ROAD RE-ALIGNMENT	P.D.J.	RIC	S.A.S.

[illegible]

GOLDWIND










© Cardno Limited All Rights Reserved.
This document is produced by Cardno Limited solely for the benefit of and use by the client in accordance with the terms of the retainer. Cardno Limited does not and shall not assume any responsibility or liability whatsoever to any third party arising out of any use or reliance by third party on the content of this document.

 **Cardno®**

Cardno (NSW/ACT) Pty Ltd | ABN 95 001 145 035
Level 2, 14 Wormald Street
Symonston ACT 2609
Tel: 02 6112 4500 Fax: 02 6112 4599
Web: www.cardno.com.au

Drawn G.J.	Date 23/12/2016	Client GOLDWIND AUSTRALIA			
Checked J.H.	Date 23/12/2016	Project YASS VALLEY WIND FARM ACCESS ROAD IMPROVEMENTS AT WHITEFIELDS ROAD AND HUME HIGHWAY, BERREMANGRA - CIVIL WORKS	Status FOR APPROVAL		
Designed R.C.	Date 23/12/2016		NOT TO BE USED FOR CONSTRUCTION PURPOSES		
Verified J.H.	Date 23/12/2016		DATUM AHD		
Approved			Scale AS SHOWN		
		Title INTERSECTION PLAN AND LONG SECTION (MC30) SHEET 2 OF 2	Size A1		
M.P.	Date 23/12/2016		Drawing Number 50517019 - C25		
			Revision 3		

XREFs: XS-MC10
CAD File: N:\Projects\505177019_YASS VALLEY WIND FARM\Drawings\Build\50517019-C30-C37-XS.dwg
DATE PLOTTED: 25 June 2019 10:10 AM BY: MEHUL VAIDYA



Rev.	Date	Description	Des.	Verif.	Appd.
5	22/05/2019	ROAD RE-ALIGNMENT	RIC	P.D.J.	S.A.S.
4	6/11/2018	ROAD RE-ALIGNMENT	P.D.J.	RIC	
4	25/10/2018	ROAD RE-ALIGNMENT	P.D.J.	RIC	S.A.S.
3	17/05/2017	AMENDED DRAWING CROSS-SECTION 1 OF 8	G.J.	RIC	J.H.
2	17/03/2017	FINAL SUBMISSION	G.J.	RIC	J.H.
1	23/12/2016	90% DOCUMENTATION	G.J.	RIC	J.H.












© Cardno Limited All Rights Reserved.
This document is produced by Cardno Limited solely for the benefit of and use by the client in accordance with the terms of the retainer. Cardno Limited does not and shall not assume any responsibility or liability whatsoever to any third party arising out of any use or reliance by third party on the content of this document.



Drawn G.J.	Date 23/12/2016	Client GOLDWIND AUSTRALIA
Checked J.H.	Date 23/12/2016	Project YASS VALLEY WIND FARM
Designed RIC	Date 23/12/2016	ACCESS ROAD IMPROVEMENTS AT WHITEFIELDS ROAD AND HUME HIGHWAY, BERREMANGRA - CIVIL WORKS
Verified J.H.	Date 23/12/2016	Title CROSS SECTIONS WHITEFIELDS RD (MC10) - SHEET 1 OF 10
Approved M.P.	Date 23/12/2016	Status FOR APPROVAL NOT TO BE USED FOR CONSTRUCTION PURPOSES
Drawing Number 50517019 - C30		Revision A1

DATE PLOTTED: 25 June 2019 10:10 AM BY: MEHUL VAIDYA

XREFs: XS-MC10
CAD File: N:\Projects\505\FY17019_YASS VALLEY WIND FARM\Drawings\Build\50517019-C30-C37-XS.dwg



Rev.	Date	Description	Des.	Verif.	Appd.
5	22/05/2019	ROAD RE-ALIGNMENT	RIC	P.D.J.	S.A.S.
4	6/11/2018	ROAD RE-ALIGNMENT	P.D.J.	RIC	S.A.S.
4	25/10/2018	ROAD RE-ALIGNMENT	P.D.J.	RIC	S.A.S.
3	17/05/2017	AMENDED DRAWING CROSS-SECTION 2 OF 8	G.J.	RIC	J.H.
2	17/03/2017	FINAL SUBMISSION	G.J.	RIC	J.H.
1	23/12/2016	90% DOCUMENTATION	G.J.	RIC	J.H.



© Cardno Limited All Rights Reserved.
This document is produced by Cardno Limited solely for the benefit of and use by the client in accordance with the terms of the retainer. Cardno Limited does not and shall not assume any responsibility or liability whatsoever to any third party arising out of any use or reliance by third party on the content of this document.



Drawn G.J.	Date 23/12/2016
Checked J.H.	Date 23/12/2016
Designed RIC	Date 23/12/2016
Verified J.H.	Date 23/12/2016
Approved	
M.P.	23/12/2016










Client GOLDWIND AUSTRALIA
Project YASS VALLEY WIND FARM ACCESS ROAD IMPROVEMENTS AT WHITEFIELDS ROAD AND HUME HIGHWAY, BERREMANGRA - CIVIL WORKS
Title CROSS SECTIONS WHITEFIELDS RD (MC10) - SHEET 2 OF 10

Status			
FOR APPROVAL			
NOT TO BE USED FOR CONSTRUCTION PURPOSES			
DATUM		Scale	Size
AHD		1:100@A1	A1
Drawing Number			Revision
50517019 - C31			5

DATE PLOTTED: 25 June 2019 10:10 AM BY: MEHUL VAIDYA

XREFs: XS-MC10

CAD File: N:\Projects\505177019_YASS VALLEY WIND FARM\Drawings\Build\50517019-C32-C37-XS.dwg












Rev.	Date	Description	Des.	Verif.	Appd.
5	22/05/2019	ROAD RE-ALIGNMENT	RIC	P.D.J.	S.A.S.
4	6/11/2018	ROAD RE-ALIGNMENT	P.D.J.	RIC	
4	25/10/2018	ROAD RE-ALIGNMENT	P.D.J.	RIC	S.A.S.
3	17/05/2017	AMENDED DRAWING CROSS-SECTION 3 OF 8	G.J.	RIC	J.H.
2	17/03/2017	FINAL SUBMISSION	G.J.	RIC	J.H.
1	23/12/2016	90% DOCUMENTATION	G.J.	RIC	J.H.



© Cardno Limited All Rights Reserved.
This document is produced by Cardno Limited solely for the benefit of and use by the client in accordance with the terms of the retainer. Cardno Limited does not and shall not assume any responsibility or liability whatsoever to any third party arising out of any use or reliance by third party on the content of this document.



Drawn G.J.	Date 23/12/2016	Client GOLDWIND AUSTRALIA
Checked J.H.	Date 23/12/2016	Project YASS VALLEY WIND FARM
Designed RIC	Date 23/12/2016	ACCESS ROAD IMPROVEMENTS AT WHITEFIELDS ROAD AND HUME HIGHWAY, BERREMANGRA - CIVIL WORKS
Verified J.H.	Date 23/12/2016	Title CROSS SECTIONS WHITEFIELDS RD (MC10) - SHEET 3 OF 10
Approved M.P.	Date 23/12/2016	Status FOR APPROVAL
		DATUM AHD
		Scale 1:100@A1
		Size A1
		Drawing Number 50517019 - C32
		Revision 5



© Cardno Limited All Rights Reserved.
This document is produced by Cardno Limited solely for the benefit of and use by the client in accordance with the terms of the retainer. Cardno Limited does not and shall not assume any responsibility or liability whatsoever to any third party arising out of any use or reliance by third party on the content of this document.




Drawn G.J.	Date 23/12/2016	Client GOLDWIND AUSTRALIA
Checked J.H.	Date 23/12/2016	Project YASS VALLEY WIND FARM
Designed RIC	Date 23/12/2016	ACCESS ROAD IMPROVEMENTS AT WHITEFIELDS ROAD AND HUME HIGHWAY, BERREMANGRA - CIVIL WORKS
Verified J.H.	Date 23/12/2016	Title CROSS SECTIONS WHITEFIELDS RD (MC10) - SHEET 4 OF 10
Approved M.P.	Date 23/12/2016	Status FOR APPROVAL NOT TO BE USED FOR CONSTRUCTION PURPOSES
		DATUM AHD
		Scale 1:100@A1
		Size A1
		Drawing Number 50517019 - C33
		Revision 5


DATE PLOTTED: 25 June 2019 10:10 AM BY: MEHUL VAIDYA

XREFs: XS-MC10


CAD File: N:\Projects\505177019_YASS VALLEY WIND FARM\Drawings\Build\50517019-C30-C37-XS.dwg




MC10 580




MC10 560




MC10 540




MC10 611.719




MC10 600




MC10 592.26



MC10 660



MC10 640



MC10 620



Rev.	Date	Description	Des.	Verif.	Appd.
5	22/05/2019	ROAD RE-ALIGNMENT	RIC	P.D.J.	S.A.S.
4	6/11/2018	ROAD RE-ALIGNMENT	P.D.J.	RIC	
4	25/10/2018	ROAD RE-ALIGNMENT	P.D.J.	RIC	S.A.S.
3	17/05/2017	AMENDED DRAWING CROSS-SECTION 5 OF 8	G.J.	RIC	J.H.
2	17/03/2017	FINAL SUBMISSION	G.J.	RIC	J.H.
1	23/12/2016	90% DOCUMENTATION	G.J.	RIC	J.H.



© Cardno Limited All Rights Reserved.
This document is produced by Cardno Limited solely for the benefit of and use by the client in accordance with the terms of the retainer. Cardno Limited does not and shall not assume any responsibility or liability whatsoever to any third party arising out of any use or reliance by third party on the content of this document.



Drawn G.J.	Date 23/12/2016	Client GOLDWIND AUSTRALIA
Checked J.H.	Date 23/12/2016	Project YASS VALLEY WIND FARM
Designed RIC	Date 23/12/2016	ACCESS ROAD IMPROVEMENTS AT WHITEFIELDS ROAD AND HUME HIGHWAY, BERREMANGRA - CIVIL WORKS
Verified J.H.	Date 23/12/2016	
Approved		
M.P.	23/12/2016	Title CROSS SECTIONS WHITEFIELDS RD (MC10) - SHEET 5 OF 10
		Status FOR APPROVAL NOT TO BE USED FOR CONSTRUCTION PURPOSES
		DATUM AHD
		Scale 1:100@A1
		Size A1
		Drawing Number 50517019 - C34
		Revision 5

DATE PLOTTED: 25 June 2019 10:11 AM BY: MEHUL VAIDYA

XREFs: XS-MC10

CAD File: N:\Projects\50517019 YASS VALLEY WIND FARM\Drawings\Build\50517019-C30-C37-XS.dwg


DATUM 509.0

LEVEL
DIFF

DESIGN
LEVELS

EXISTING
LEVELS

OFFSET



MC10 706.377


DATUM 509.0

LEVEL
DIFF

DESIGN
LEVELS

EXISTING
LEVELS

OFFSET



MC10 700


DATUM 508.0

LEVEL
DIFF

DESIGN
LEVELS

EXISTING
LEVELS

OFFSET



MC10 680


DATUM 511.0

LEVEL
DIFF

DESIGN
LEVELS

EXISTING
LEVELS

OFFSET



MC10 760


DATUM 510.0

LEVEL
DIFF

DESIGN
LEVELS

EXISTING
LEVELS

OFFSET



MC10 740.332


DATUM 509.0

LEVEL
DIFF

DESIGN
LEVELS

EXISTING
LEVELS

OFFSET



MC10 720


DATUM 513.0

LEVEL
DIFF

DESIGN
LEVELS

EXISTING
LEVELS

OFFSET



MC10 804.568


DATUM 513.0

LEVEL
DIFF

DESIGN
LEVELS

EXISTING
LEVELS

OFFSET



MC10 800.332


DATUM 512.0

LEVEL
DIFF

DESIGN
LEVELS

EXISTING
LEVELS

OFFSET



MC10 780



© Cardno Limited All Rights Reserved.
This document is produced by Cardno Limited solely for the benefit of and use by the client in accordance with the terms of the retainer. Cardno Limited does not and shall not assume any responsibility or liability whatsoever to any third party arising out of any use or reliance by third party on the content of this document.



Drawn G.J. Date 23/12/2016
Checked J.H. Date 23/12/2016
Designed RIC Date 23/12/2016
Verified J.H. Date 23/12/2016
Approved M.P. Date 23/12/2016

Client GOLDWIND AUSTRALIA
Project YASS VALLEY WIND FARM
ACCESS ROAD IMPROVEMENTS AT WHITEFIELDS ROAD AND HUME HIGHWAY, BERREMANGRA - CIVIL WORKS
Title CROSS SECTIONS WHITEFIELDS RD (MC10) - SHEET 6 OF 10










Status FOR APPROVAL
NOT TO BE USED FOR CONSTRUCTION PURPOSES
DATING AHD Scale 1:100@A1 Size A1
Drawing Number 50517019 - C35 Revision 5

Rev.	Date	Description	Des.	Verif.	Appd.
5	22/05/2019	ROAD RE-ALIGNMENT	RIC	P.D.J.	S.A.S.
4	6/11/2018	ROAD RE-ALIGNMENT	P.D.J.	RIC	
4	25/10/2018	ROAD RE-ALIGNMENT	P.D.J.	RIC	S.A.S.
3	17/05/2017	AMENDED DRAWING CROSS-SECTION 6 OF 8	G.J.	RIC	J.H.
2	17/03/2017	FINAL SUBMISSION	G.J.	RIC	J.H.
1	23/12/2016	90% DOCUMENTATION	G.J.	RIC	J.H.

DATE PLOTTED: 25 June 2019 10:11 AM BY: MEHUL VAIDYA

XREFs: XS-MC10

CAD File: N:\Projects\505177019_YASS VALLEY WIND FARM\Drawings\Build\50517019-C30-C37-XS.dwg



© Cardno Limited All Rights Reserved.
This document is produced by Cardno Limited solely for the benefit of and use by the client in accordance with the terms of the retainer. Cardno Limited does not and shall not assume any responsibility or liability whatsoever to any third party arising out of any use or reliance by third party on the content of this document.



Drawn G.J. 17/05/2017	Date 17/05/2017	Client GOLDWIND AUSTRALIA
Checked J.H. 17/05/2017	Date 17/05/2017	Project YASS VALLEY WIND FARM
Designed RIC 17/05/2017	Date 17/05/2017	ACCESS ROAD IMPROVEMENTS AT WHITEFIELDS ROAD AND HUME HIGHWAY, BERREMANGRA - CIVIL WORKS
Verified J.H. 17/05/2017	Date 17/05/2017	Title CROSS SECTIONS WHITEFIELDS RD (MC10) - SHEET 7 OF 10
Approved M.P. 17/05/2017		
Status NOT TO BE USED FOR CONSTRUCTION PURPOSES		FOR APPROVAL
DATING AHD		Scale 1:100@A1
Drawing Number 50517019 - C36		Size A1
		Revision 4

DATE PLOTTED: 25 June 2019 10:11 AM BY: MEHUL VAIDYA

XREFs: XS-MC10

CAD File: N:\Projects\50517019 YASS VALLEY WIND FARM\Drawings\Build\50517019-C30-C37-XS.dwg


DATUM 520.0

LEVEL
DIFF

DESIGN
LEVELS

EXISTING
LEVELS

OFFSET



MC10 982.662


DATUM 520.0

LEVEL
DIFF

DESIGN
LEVELS

EXISTING
LEVELS

OFFSET



MC10 980


DATUM 520.0

LEVEL
DIFF

DESIGN
LEVELS

EXISTING
LEVELS

OFFSET



MC10 964.366


DATUM 522.0

LEVEL
DIFF

DESIGN
LEVELS

EXISTING
LEVELS

OFFSET



MC10 1024.366


DATUM 522.0

LEVEL
DIFF

DESIGN
LEVELS

EXISTING
LEVELS

OFFSET



MC10 1020


DATUM 521.0

LEVEL
DIFF

DESIGN
LEVELS

EXISTING
LEVELS

OFFSET



MC10 1000


DATUM 523.0

LEVEL
DIFF

DESIGN
LEVELS

EXISTING
LEVELS

OFFSET



MC10 1060


DATUM 522.0

LEVEL
DIFF

DESIGN
LEVELS

EXISTING
LEVELS

OFFSET



MC10 1040


DATUM 522.0

LEVEL
DIFF

DESIGN
LEVELS

EXISTING
LEVELS

OFFSET



MC10 1030.122



5



© Cardno Limited All Rights Reserved.
This document is produced by Cardno Limited solely for the benefit of and use by the client in accordance with the terms of the retainer. Cardno Limited does not and shall not assume any responsibility or liability whatsoever to any third party arising out of any use or reliance by third party on the content of this document.







Drawn G.J. 17/05/2017
Checked J.H. 17/05/2017
Designed RIC 17/05/2017
Verified J.H. 17/05/2017
Approved M.P. 17/05/2017

Client GOLDWIND AUSTRALIA
Project YASS VALLEY WIND FARM
ACCESS ROAD IMPROVEMENTS AT WHITEFIELDS ROAD AND HUME HIGHWAY, BERREMANGRA - CIVIL WORKS
Title CROSS SECTIONS WHITEFIELDS RD (MC10) - SHEET 8 OF 10

Status FOR APPROVAL
NOT TO BE USED FOR CONSTRUCTION PURPOSES
DATING AHD
Scale 1:100@A1
Size A1
Drawing Number 50517019 - C37
Revision 4

Rev.	Date	Description	Des.	Verif.	Appd.
4	22/05/2019	ROAD RE-ALIGNMENT	RIC	P.D.J.	S.A.S.
3	6/11/2018	ROAD RE-ALIGNMENT	P.D.J.	RIC	S.A.S.
2	25/10/2018	ROAD RE-ALIGNMENT	P.D.J.	RIC	S.A.S.
1	17/05/2017	NEW DRAWING CROSS-SECTION 8 OF 8	G.J.	RIC	J.H.






3	22/05/2019	ROAD RE-ALIGNMENT		RIC	P.D.J.	S.A.S.
2	6/11/2018	ROAD RE-ALIGNMENT	P.D.J.	RIC	S.A.S.	
1	25/10/2018	ROAD RE-ALIGNMENT	P.D.J.	RIC	S.A.S.	
Rev.	Date	Description	Des.	Verif.	Appd.	



© Cardno Limited All Rights Reserved.
This document is produced by Cardno Limited solely for the benefit of and use by the client in accordance with the terms of the retainer. Cardno Limited does not and shall not assume any responsibility or liability whatsoever to any third party arising out of any use or reliance by third party on the content of this document.



Drawn G.J.	Date 17/05/2017	Client GOLDWIND AUSTRALIA		
Checked J.H.	Date 17/05/2017	Project YASS VALLEY WIND FARM ACCESS ROAD IMPROVEMENTS AT WHITEFIELDS ROAD AND HUME HIGHWAY, BERREMANGRA - CIVIL WORKS	Status	FOR APPROVAL NOT TO BE USED FOR CONSTRUCTION PURPOSES
Designed R/C	Date 17/05/2017			
Verified J.H.	Date 17/05/2017	Title CROSS SECTIONS WHITEFIELDS RD (MC10) - SHEET 9 OF 10	DATUM AHD	Scale 1:100@A1
Approved			Drawing Number 50517019 - C38	Revision 3
M.P.	17/05/2017			

[illegible]

© Cardno Limited All Rights Reserved.
This document is produced by Cardno Limited solely for the benefit of and use by the client in accordance with the terms of the retainer. Cardno Limited does not and shall not assume any responsibility or liability whatsoever to any third party arising out of any use or reliance by third party on the content of this document.





Cardno (NSW/ACT) Pty Ltd | ABN 95 001 145 035
Level 2, 14 Wormald Street
Symonston ACT 2609
Tel: 02 6112 4500 Fax: 02 6112 4599
Web: www.cardno.com.au

Drawn G.J.	Date 17/05/2017	Client GOLDWIND AUSTRALIA			
Checked J.H.	Date 17/05/2017	Project YASS VALLEY WIND FARM ACCESS ROAD IMPROVEMENTS AT WHITEFIELDS ROAD AND HUME HIGHWAY, BERREMANGRA - CIVIL WORKS		Status FOR APPROVAL NOT TO BE USED FOR CONSTRUCTION PURPOSES	
Designed R.I.C.	Date 17/05/2017	Title CROSS SECTIONS WHITEFIELDS RD (MC10) - SHEET 10 OF 10		DATUM AHD	
Verified J.H.	Date 17/05/2017			Scale 1:100@A1	
Approved				Size A1	
M.P.	17/05/2017			Drawing Number 50517019 - C39	
				Revision 3	

DATE PLOTTED: 25 June 2019 10:12 AM BY: MEHUL VAIDYA

XREFs: XRF CONTROL MAIN 200; X-CVT-2604; DTI: X-SW-ROUGH AS CUTS; X-DESIGN; X-YASS-BASE; X-S DESIGN BDY; X-PAVE HATCH
CAD File: N:\Projects\50517019 YASS VALLEY WIND FARM\Drawings\Build\50517019-C45-PPTCD.dwg



Rev.	Date	Description	Des.	Verif.	Appd.
3	22/05/2019	ROAD RE-ALIGNMENT	RIC	P.D.J.	S.A.S.
2	20/03/2019	ROAD RE-ALIGNMENT	RIC	P.D.J.	S.A.S.
1	6/11/2018	ROAD RE-ALIGNMENT	P.D.J.	RIC	S.A.S.



© Cardno Limited All Rights Reserved.
This document is produced by Cardno Limited solely for the benefit of and use by the client in accordance with the terms of the retainer. Cardno Limited does not and shall not assume any responsibility or liability whatsoever to any third party arising out of any use or reliance by third party on the content of this document.



Cardno (NSW/ACT) Pty Ltd | ABN 95 001 145 035
Level 2, 14 Wormald Street
Symonston ACT 2609
Tel: 02 6112 4500 Fax: 02 6112 4599
Web: www.cardno.com.au

Drawn	P.D.J.	Date	25/10/2018
Checked	S.A.S.	Date	25/10/2018
Designed	RIC	Date	25/10/2018
Verified	S.A.S.	Date	25/10/2018
Approved	M.P.	Date	25/10/2018

Client	GOLDWIND AUSTRALIA
Project	YASS VALLEY WIND FARM ACCESS ROAD IMPROVEMENTS AT WHITEFIELDS ROAD AND HUME HIGHWAY, BERREMANGRA - CIVIL WORKS
Title	PAVEMENT PLAN AND TRAFFIC CONTROL DEVICES SHEET 1 OF 4



Status	FOR APPROVAL NOT TO BE USED FOR CONSTRUCTION PURPOSES
DATUM	AHD
Scale	1:100@A1
Size	A1
Drawing Number	50517019 - C45
Revision	3

DATE PLOTTED: 25 June 2019 10:12 AM BY: MEHUL VAIDYA

REFER DRG NO 50517019 - C45

REFER ABOVE

XREFs: XRF CONTROL MAIN 200; X-CVT-2604; DTI; X-SW/ROUGH AS CUTS; X-DESIGN; X-YASS-BASE; X-S DESIGN BDY; X-PAVE HATCH
CAD File: N:\Projects\50517019 YASS VALLEY WIND FARM\Drawings\Build\50517019-C45-PPTCD.dwg



Rev.	Date	Description	Des.	Verif.	Appd.
3	22/05/2019	ROAD RE-ALIGNMENT	RIC	P.D.J.	S.A.S.
2	20/03/2019	ROAD RE-ALIGNMENT	RIC	P.D.J.	S.A.S.
1	6/11/2018	ROAD RE-ALIGNMENT	P.D.J.	RIC	S.A.S.



© Cardno Limited All Rights Reserved.
This document is produced by Cardno Limited solely for the benefit of and use by the client in accordance with the terms of the retainer. Cardno Limited does not and shall not assume any responsibility or liability whatsoever to any third party arising out of any use or reliance by third party on the content of this document.




Cardno (NSW/ACT) Pty Ltd | ABN 95 001 145 035
Level 2, 14 Wormald Street
Symonston ACT 2609
Tel: 02 6112 4500 Fax: 02 6112 4599
Web: www.cardno.com.au

Drawn	P.D.J.	Date	25/10/2018
Checked	S.A.S.	Date	25/10/2018
Designed	RIC	Date	25/10/2018
Verified	S.A.S.	Date	25/10/2018
Approved			
M.P.		Date	25/10/2018

Client	GOLDWIND AUSTRALIA
Project	YASS VALLEY WIND FARM ACCESS ROAD IMPROVEMENTS AT WHITEFIELDS ROAD AND HUME HIGHWAY, BERREMANGRA - CIVIL WORKS
Title	PAVEMENT PLAN AND TRAFFIC CONTROL DEVICES SHEET 1 OF 4

Status	FOR APPROVAL
DATUM	AHD
Scale	1:100@A1
Size	A1
Drawing Number	50517019 - C46
Revision	3

DATE PLOTTED: 25 June 2019 10:12 AM BY: MEHUL VAIDYA
XREFs: XRF CONTROL MAIN 200, X-CVT-2004, DT1, X-SW-ROUGH AS CUTS, X-DESIGN, X-YASS-BASE, X-S DESIGN BDY, X-PAVE HATCH
CAD File: N:\Programs\50517019 YASS VALLEY WIND FARM\Drawings\Build\50517019-C45-PTCD.dwg



Rev.	Date	Description	Des.	Verif.	Appd.
3	22/05/2019	ROAD RE-ALIGNMENT	RIC	P.D.J.	S.A.S.
2	20/03/2019	ROAD RE-ALIGNMENT	RIC	P.D.J.	S.A.S.
1	6/11/2018	ROAD RE-ALIGNMENT	P.D.J.	RIC	S.A.S.



© Cardno Limited All Rights Reserved.
This document is produced by Cardno Limited solely for the benefit of and use by the client in accordance with the terms of the retainer. Cardno Limited does not and shall not assume any responsibility or liability whatsoever to any third party arising out of any use or reliance by third party on the content of this document.




Cardno (NSW/ACT) Pty Ltd | ABN 95 001 145 035
Level 2, 14 Wormald Street
Symonston ACT 2609
Tel: 02 6112 4500 Fax: 02 6112 4599
Web: www.cardno.com.au

Drawn	P.D.J.	Date	25/10/2018
Checked	S.A.S.	Date	25/10/2018
Designed	RIC	Date	25/10/2018
Verified	S.A.S.	Date	25/10/2018
Approved	M.P.	Date	25/10/2018

Client	GOLDWIND AUSTRALIA
Project	YASS VALLEY WIND FARM ACCESS ROAD IMPROVEMENTS AT WHITEFIELDS ROAD AND HUME HIGHWAY, BERREMANGRA - CIVIL WORKS
Title	PAVEMENT PLAN AND TRAFFIC CONTROL DEVICES SHEET 1 OF 4

Status	FOR APPROVAL
DATUM	AHD
Scale	1:100@A1
Size	A1
Drawing Number	50517019 - C47
Revision	3



DATE PLOTTED: 25 June 2019 10:12 AM BY: MEHUL VAIDYA

ALIGNMENT->MC10 HORIZONTAL SEGMENTS

PT	CHAINAGE	EASTING	NORTHING	HEIGHT	BEARING	DEP.SEG	DEP.RAD	DEP.LEN
S	0.000	644703.848	6147264.490	498.346	10°36'03.77"	LINE		10.845
TC	10.845	644705.843	6147275.150	498.037	10°36'03.77"	ARC	-40.000	16.410
CT	27.255	644705.515	6147291.441	497.459	347°05'44.85"	LINE		8.931
TC	36.186	644703.521	6147300.147	497.384	347°05'44.85"	ARC	-150.000	63.385
CT	99.570	644676.922	6147357.162	498.241	322°53'04.86"	LINE		67.641
TC	167.211	644636.106	6147411.100	499.363	322°53'04.86"	ARC	-660.000	51.624
CT	218.835	644603.378	6147451.007	500.029	318°24'11.31"	LINE		161.887
TC	380.722	644495.904	6147572.071	504.913	318°24'11.31"	ARC	-400.000	44.944
CT	425.666	644464.243	6147603.937	505.301	311°57'55.52"	LINE		39.732
TC	465.398	644434.700	6147630.504	505.345	311°57'55.52"	ARC	-400.000	26.094
CT	491.492	644414.743	6147647.308	505.489	308°13'39.60"	LINE		45.724
TC	537.216	644378.824	6147675.602	505.959	308°13'39.60"	ARC	280.000	74.503
CT	611.719	644327.082	6147728.902	507.342	323°28'23.11"	LINE		289.242
TC	900.961	644154.926	6147961.330	518.752	323°28'23.11"	ARC	310.000	81.701
CT	982.682	644115.460	6148032.597	522.682	338°34'24.60"	LINE		160.672
TC	1143.334	644056.765	6148182.164	530.027	338°34'24.60"	ARC	300.000	120.174
CT	1263.509	644036.137	6148299.741	527.470	1°31'30.45"	LINE		7.311
E	1270.819	644036.332	6148307.049	527.239	1°31'30.45"			

ALIGNMENT->MC20 HORIZONTAL SEGMENTS

PT	CHAINAGE	EASTING	NORTHING	HEIGHT	BEARING	DEP.SEG	DEP.RAD	DEP.LEN
S	0.000	644029.934	6148205.474	529.453	60°28'34.07"	LINE		37.752
TC	37.752	644062.784	6148224.077	530.719	60°28'34.07"	ARC	119.675	48.126
CT	85.878	644108.246	6148238.852	533.679	83°31'01.82"	LINE		3.775
E	89.653	644111.997	6148239.278	533.981	83°31'01.82"			

ALIGNMENT->MC30 HORIZONTAL SEGMENTS

PT	CHAINAGE	EASTING	NORTHING	HEIGHT	BEARING	DEP.SEG	DEP.RAD	DEP.LEN
S	0.000	644077.302	6148129.831	527.029	269°18'55.59"	LINE		9.466
TC	9.466	644067.837	6148129.718	526.953	269°18'55.59"	ARC	15.000	16.739
CT	26.205	644054.263	6148137.966	526.798	333°15'13.27"	LINE		12.776
E	38.981	644048.513	6148149.375		333°15'13.27"			

ALIGNMENT->MC40 HORIZONTAL SEGMENTS

PT	CHAINAGE	EASTING	NORTHING	HEIGHT	BEARING	DEP.SEG	DEP.LEN
S	0.000	644029.465	6148196.652	529.675	49°19'57.02"	LINE	9.904
TT	9.904	644036.977	6148203.106	530.011	49°19'57.02"	LINE	13.113
E	23.017	644046.924	6148211.652	530.202	49°19'57.02"		

ALIGNMENT->MC50 HORIZONTAL SEGMENTS

PT	CHAINAGE	EASTING	NORTHING	HEIGHT	BEARING	DEP.SEG	DEP.RAD	DEP.LEN
S	0.000	644103.281	6148063.631	523.995	293°34'24.60"	LINE		3.682
TC	3.682	644099.907	6148065.103	524.005	293°34'24.60"	ARC	12.000	7.504
CT	11.186	644094.377	6148069.993	524.118	329°24'03.45"	LINE		26.939
E	38.125	644080.664	6148093.181	524.468	329°24'03.45"			

ALIGNMENT KERB RETURN->MK01 HORIZONTAL SEGMENTS

PT	CHAINAGE	EASTING	NORTHING	HEIGHT	BEARING	DEP.SEG	DEP.RAD	DEP.LEN
S	0.000	644048.836	6148196.757	530.214	229°19'57.02"	ARC	-8.000	15.689
E	15.689	644036.027	6148200.312	530.022	229°19'57.02"			

ALIGNMENT KERB RETURN->MK02 HORIZONTAL SEGMENTS

PT	CHAINAGE	EASTING	NORTHING	HEIGHT	BEARING	DEP.SEG	DEP.RAD	DEP.LEN
S	0.000	644054.504	6148215.837	530.424	163°06'05.81"	ARC	-10.000	11.659
E	11.659	644051.377	6148205.281	530.359	163°06'05.81"			

ALIGNMENT KERB RETURN->MK03 HORIZONTAL SEGMENTS

PT	CHAINAGE	EASTING	NORTHING	HEIGHT	BEARING	DEP.SEG	DEP.RAD	DEP.LEN
S	0.000	644045.576	6148227.398	529.865	60°28'34.07"	ARC	-7.500	14.010
E	14.010	644056.594	6148222.494	530.472	60°28'34.07"			

ALIGNMENT KERB RETURN->MK04 HORIZONTAL SEGMENTS

PT	CHAINAGE	EASTING	NORTHING	HEIGHT	BEARING	DEP.SEG	DEP.RAD	DEP.LEN
S	0.000	644038.181	6148211.776	529.829	346°23'54.68"	ARC	-8.000	10.343
E	10.343	644042.015	6148220.619	529.897	346°23'54.68"			

ALIGNMENT KERB RETURN->MK05 HORIZONTAL SEGMENTS

PT	CHAINAGE	EASTING	NORTHING	HEIGHT	BEARING	DEP.SEG	DEP.RAD	DEP.LEN
S	0.000	644078.397	6148120.197	526.426	271°45'57.04"	ARC	-12.500	14.575
E	14.575	644067.147	6148128.124	526.897	271°45'57.04"			

ALIGNMENT KERB RETURN->MK06 HORIZONTAL SEGMENTS

PT	CHAINAGE	EASTING	NORTHING	HEIGHT	BEARING	DEP.SEG	DEP.RAD	DEP.LEN
S	0.000	644053.243	6148143.322	526.934	338°34'24.60"	ARC	-7.500	22.866
E	22.866	644066.923	6148149.437	528.274	338°34'24.60"			

ALIGNMENT KERB RETURN->MK07 HORIZONTAL SEGMENTS

PT	CHAINAGE	EASTING	NORTHING	HEIGHT	BEARING	DEP.SEG	DEP.RAD	DEP.LEN
S	0.000	644039.405	6148207.170	530.018	240°28'34.07"	ARC	-1.000	2.947
E	2.947	644038.261	6148208.798	529.831	240°28'34.07"			

ALIGNMENT KERB RETURN->MK50 HORIZONTAL SEGMENTS

PT	CHAINAGE	EASTING	NORTHING	HEIGHT	BEARING	DEP.SEG	DEP.RAD	DEP.LEN
S	0.000	644117.878	6148020.262	522.039	329°24'03.45"	ARC	-460.000	55.434
E	55.434	644092.600	6148069.560	524.080	329°24'03.45"			

ALIGNMENT KERB RETURN->MK51 HORIZONTAL SEGMENTS

PT	CHAINAGE	EASTING	NORTHING	HEIGHT	BEARING	DEP.SEG	DEP.RAD	DEP.LEN
S	0.000	644091.912	6148077.600	524.315	338°34'24.60"	ARC	-1.500	4.472
E	4.472	644094.599	6148078.911	524.486	338°34'24.60"			

5	21/05/2019	ROAD RE-ALIGNMENT		RIC	P.D.J.	S.A.S.		
4	6/11/2018	ROAD RE-ALIGNMENT		P.D.J.	RIC	S.A.S.		
3	25/10/2018	ROAD RE-ALIGNMENT		P.D.J.	RIC	S.A.S.		
2	17/03/2017	FINAL SUBMISSION		G.J.	RIC	J.H.		
1	23/12/2016	90% DOCUMENTATION		G.J.	RIC	J.H.		
Rev.	Date	Description		Des.	Verif.	Appd.		





© Cardno Limited All Rights Reserved.
This document is produced by Cardno Limited solely for the benefit of and use by the client in accordance with the terms of the retainer. Cardno Limited does not and shall not assume any responsibility or liability whatsoever to any third party arising out of any use or reliance by third party on the content of this document.



Cardno (NSW/ACT) Pty Ltd | ABN 95 001 145 035
Level 2, 14 Wormald Street
Symonston ACT 2609
Tel: 02 6112 4500 Fax: 02 6112 4599
Web: www.cardno.com.au

Drawn G.J.	Date 23/12/2016	Client GOLDWIND AUSTRALIA
Checked J.H.	Date 23/12/2016	Project YASS VALLEY WIND FARM
Designed RIC	Date 23/12/2016	ACCESS ROAD IMPROVEMENTS AT WHITEFIELDS ROAD AND HUME HIGHWAY, BERREMANGRA - CIVIL WORKS
Verified J.H.	Date 23/12/2016	Title SETOUT TABLES
Approved		
M.P.	23/12/2016	
Status NOT TO BE USED FOR CONSTRUCTION PURPOSES		FOR APPROVAL
DATUM AHD	Scale NTS	Size A1
Drawing Number 50517019 - C50		Revision 5



LEGEND

- WORK ZONE
- BOLLARDS
- TEST PIT LOCATIONS

SIGN SCHEDULE

SIGNS TO BE ERECTED					
T1-5	WORKMAN AHEAD	-	-	-	3
T1-1	ROADWORK AHEAD	-	-	-	2
T1-25	ROADWORK ON SIDE ROAD	-	-	-	3
T2-16	END OF ROADWORK	-	-	-	2
R4-1	SPEED (80)	-	-	-	2
R4-1	SPEED (100)	-	-	-	2
SIGN NUMBER	DESCRIPTION	NUMBER & HAND			
		L	R	D	N



NOTES:

- THE CONTRACTOR IS RESPONSIBLE FOR THE SITE OF WORKS AND THE TRAFFIC MANAGEMENT WITHIN THE SITE AND SHALL KEEP ALL REQUIRED RECORDS AND UNDERTAKE ALL NECESSARY MAINTENANCE.
- ALL TEMPORARY TRAFFIC MANAGEMENT SHALL BE IN ACCORDANCE WITH AS 1743 AND QA G10 TRAFFIC MANAGEMENT
- ALL EMPLOYEES ARE TO WEAR APPROPRIATE SAFETY EQUIPMENT AS DETAILED IN THE RELEVANT AUSTRALIAN STANDARD AND QA G10 TRAFFIC MANAGEMENT.
- ALL SIGNS CONFLICTING WITH THIS THE TTM PLAN SHALL BE COVERED OR REMOVED DURING THE HOURS OF OPERATION.
- ALL SIGNS ERECTED IN RELATION TO THIS TTM THAT ARE NOT REQUIRED OUTSIDE THE HOURS OF OPERATION SHALL BE COVERED.
- ALL EMPLOYEES INVOLVED IN TTM TRAFFIC CONTROL, SETUP, MINOR MODIFICATIONS AND INSPECTIONS SHALL HAVE THE RELEVANT QUALIFICATIONS IN ACCORDANCE WITH CLAUSE 1.5.3 OF QA G10 TRAFFIC MANAGEMENT.
- ALL TRAFFIC CONTROL SIGNS AND DEVICES SHALL BE ERECTED AS PER THIS TOP AND IN CLEAR LINE OF SIGHT TO ALL ROAD USERS AND PEDESTRIANS. THEY SHALL NOT BE OBSCURED BY ANY VEGETATION, WORK PLANT OR PARKED VEHICLES. THEY SHALL NOT BE PLACED IN A MANOR THAT THEY WILL BECOME A HAZARD TO VEHICULAR TRAFFIC OR PEDESTRIANS.
- ALL TRAFFIC LANES SHALL BE 3.0m MINIMUM.
- ALL BOLLARDS SHALL BE PLACED AT 1.8m MINIMUM SPACING AND PLACED ALONG THE EDGE OF BITUMENT TO FORM THE WORK SAFETY ZONE.
- BOREHOLES ALONG WHITEFIELDS LANE WILL UNDERTAKEN WITHIN THE SHOULDER AREA OF THE LANE. A T1-5 SHALL BE ALSO PLACED BEHIND AND IN FRONT OF THE TEST LOCATION MIN 50m EITHER SIDE. WORK VEHICLE SHALL BE PLACED BEHIND THE TEST LOCATION WITH FLASHING WARNING LIGHTS

RMS LICENSE

DESIGNER
LICENCE NUMBER: 39624635
LICENCE EXPIRY: 12/07/2021
NAME: PHILLIP JEWELL

APPROVED
LICENCE NUMBER: 39279354
LICENCE EXPIRY: 10/03/2020
NAME: PANKAJ PATOLE



© Cardno Limited All Rights Reserved.
This document is produced by Cardno Limited solely for the benefit of and use by the client in accordance with the terms of the retainer. Cardno Limited does not and shall not assume any responsibility or liability whatsoever to any third party arising out of any use or reliance by third party on the content of this document.



Drawn	Date	Client
P.D.J.	10/09/2018	GOLDWIND AUSTRALIA
Checked	Date	Project
P.D.J.	10/09/2018	YASS VALLEY WIND FARM
Designed	Date	ACCESS ROAD IMPROVEMENTS AT WHITEFIELDS ROAD AND HUME HIGHWAY, BERREMANGRA - CIVIL WORKS
RIC	10/09/2018	
Verified	Date	Title
S.A.S.	10/09/2018	TEMPORARY TRAFFIC MANAGEMENT PLAN
Approved		BARTON HIGHWAY
M.P.	10/09/2018	

Project			
YASS VALLEY WIND FARM			
ACCESS ROAD IMPROVEMENTS AT WHITEFIELDS ROAD AND HUME HIGHWAY, BERREMANGRA - CIVIL WORKS			
Title			
TEMPORARY TRAFFIC MANAGEMENT PLAN			
BARTON HIGHWAY			

Status			
FOR APPROVAL			
NOT TO BE USED FOR CONSTRUCTION PURPOSES			
DATUM	Scale	Size	
AHD	NTS	A1	
Drawing Number			Revision
50517019 - C100			1

Annex D - Hume Hwy / Whitefields Rd Intersection Design



YASS VALLEY COUNCIL
HW2 - HUME HIGHWAY
INTERSECTION UPGRADE WITH WHITEFIELDS RD
37.560km TO 37.935km SOUTH OF YASS
ROAD DESIGN
DETAIL DESIGN




LOCALITY PLAN

NOT FOR CONSTRUCTION


DRAWING FILE LOCATION / NAME K:\Design\0002\SF2018-231209-HW2_Intersection upgrade with Whitefields Rd\3-4\Microstation\03 Detail\DS2018-001026-01-GE.dgn		LINEAR REFERENCING START: 0002, 1723, B1, 5.546 (E 645026.686, N 6147203.909, MGA55) FINISH : 0002, 1723, B1, 5.921 (E 644658.126, N 6147273.101, MGA55)		PLOT DATE / TIME 27/11/2018 2:56:39 PM	PLOT BY HasanM	CLIENT YASS VALLEY COUNCIL HW2 - HUME HIGHWAY INTERSECTION UPGRADE WITH WHITEFIELDS RD 37.560km TO 37.935km SOUTH OF YASS	A3
PREPARED BY ROADS AND MARITIME SERVICES TECHNICAL & PROJECT SERVICES ENGINEERING SERVICES TECHNICAL OPERATIONS AND SUPPORT ROAD DESIGN SOUTH WEST	DESIGNED	REVIEWED	VERIFIED	RMS PROJECT MANAGER NAME . P. JOHNSON TITLE . PROJECT/CONTRACT MANAGER		RMS PROJECT No. P.0015534	
	SIGNED . NAME . M. HASAN TITLE . ROAD DESIGNER DATE . 30/11/18	SIGNED . NAME . J. GOODEN TITLE . LEAD ROAD DESIGNER DATE . 30/11/18	SIGNED . NAME . L. CROKER TITLE . A. LEAD ROAD DESIGN MANAGER DATE . 30/11/18	VALIDATION AND ACCEPTANCE OF THESE DRAWINGS AND THE DESIGN SHOWN THEREON IS TO BE CARRIED OUT UNDER SEPARATE PROCESS		DESIGN PROJECT No. SF2018/231209	
				PREPARED FOR REGIONAL & FREIGHT SOUTH WEST REGION PROJECT MANAGEMENT SOUTH WEST		RMS REGISTRATION No. DS2018/001026	
						ISSUE STATUS DETAIL DESIGN	EDMS No. SF2018/231209
						SHEET No. GE-0101	ISSUE

THIS DRAWING MAY BE PREPARED IN COLOUR AND MAY BE INCOMPLETE IF COPIED

50mm ON A3 SIZE ORIGINAL



SS31096



37 560	37 571.533 CT	37 571.857 TC	37 580	37 600	37 619.779 TC	37 620 CT	37 620.222	37 640	37 660	37 680	37 687.894 TC	37 688.865 CT	37 700	37 708.958 TC	37 708.967 CT	37 720	37 740	37 754.429 TC	37 755.384 CT	37 760	37 780
--------	------------------	------------------	--------	--------	------------------	--------------	------------	--------	--------	--------	------------------	------------------	--------	------------------	------------------	--------	--------	------------------	------------------	--------	--------

NOTES

- PERMANENT AND STATE SURVEY CONTROL MARKS ARE NOT TO BE DISTURBED UNLESS ASSESSED BY ROADS AND MARITIME SURVEY IN ACCORDANCE WITH LPI STANDARDS - FINES APPLY
- REFER TO SHEET RD-0204 FOR ROAD ALIGNMENT SCHEDULE
- REFER TO SHEET GE-0103 & GE-0104 FOR TYPICAL PAVEMENT DETAILS
- REFER TO SHEET RD-0205 FOR SURVEY METADATA
- REFER TO SHEET GE-0104 FOR PAVEMENT DESIGN


UTILITY INFORMATION SHOWN ON THE PLANS DOES NOT DEPICT ANY MORE THAN THE PRESENCE OF A SERVICE, BASED ON AVAILABLE DOCUMENTARY EVIDENCE. THE PRESENCE OF A UTILITY SERVICE, ITS SIZE AND LOCATION SHOULD BE CONFIRMED BY FIELD INSPECTION, PRIOR TO THE COMMENCEMENT OF ROADWORKS AND THE RELEVANT UTILITY PLANS OBTAINED BY DIALLING PH 1100 OR FAX 1300 652 077 (DIAL BEFORE YOU DIG), CAUTION SHOULD BE EXERCISED WHEN WORKING IN THE VICINITY OF ALL UTILITY SERVICES.

NOT FOR CONSTRUCTION

DRAWING FILE LOCATION / NAME K:\Design\0002\SF2018-231209-HW2_Intersection upgrade with Whitefields Rd\34\Microstation\03 Detail\DS2018-001026-03-RD.dgn				DESIGN LOT CODE		DESIGN MODEL FILE(S) USED FOR DOCUMENTATION OF THIS DRAWING				PLOT DATE / TIME 27/11/2018 2:56:45 PM		PLOT BY HasanM		CLIENT YASS VALLEY COUNCIL HW2 - HUME HIGHWAY INTERSECTION UPGRADE WITH WHITEFIELDS RD 37.560km TO 37.935km FROM YASS DETAIL PLAN DETAIL PLAN - HW2 - HUME HIGHWAY NB - MCA0 - 37560 TO 37750		A3
EXTERNAL REFERENCE FILES	REV	DATE	AMENDMENT / REVISION DESCRIPTION	WVR No.	APPROVAL	SCALES ON A3 SIZE DRAWING		DRAWINGS / DESIGN PREPARED BY		TITLE	NAME	DATE	PREPARED FOR REGIONAL & FREIGHT REGIONAL MAINTENANCE PROJECT MANAGEMENT SOUTH WEST		RMS REGISTRATION No. DS2018/001026	VOL
						0 10 20 30 40 SCALE 1:1000m		ROADS AND MARITIME SERVICES TECHNICAL AND PROJECT SERVICES ENGINEERING SERVICES DESIGN SOUTH WEST		DRAWN	M.HASAN	30.11.18	EDMS No. SF2018/231209		SHEET No. RD-0201	ISSUE
						CO-ORDINATE SYSTEM MGA ZONE 55		HEIGHT DATUM AHD		DESIGN	M.HASAN	30.11.18	SHEET No. RD-0201			
										DRG CHECK	J.GOODEN	30.11.18				
										DESIGN CHECK	J.GOODEN	30.11.18				
										A. DESIGN MNGR	L.CROKER	30.11.18				
										PROJECT MNGR	P.JOHNSON	30.11.18				

THIS DRAWING MAY BE PREPARED IN COLOUR AND MAY BE INCOMPLETE IF COPIED

50mm ON A3 SIZE ORIGINAL



LEGEND

- MCA0 CONTROL STRING LABEL
- PM PERMANENT SURVEY MARK - DO NOT DISTURB
- SS STATE SURVEY MARK - DO NOT DISTURB
- DP MICELLANEOUS SURVEY MARK
- DP MICELLANEOUS SURVEY MARK TO BE REMOVED
- TELSTRA CABLE MARKER
- EXISTING PROPERTY FENCE
- NEW PAVEMENT TO BE CONSTRUCTED
- BATTER TO BE TOP SOILED AND HYDROMULCHED
- EXISTING PAVEMENT TO BE RETAINED
- XX TREES/DENSE VEGETATION TO BE CLEARED
- EXISTING CULVERT TO BE RETAINED
- CULVERT TO BE CONSTRUCTED
- T EXISTING TELSTRA CABLE

NOTES

- PERMANENT AND STATE SURVEY CONTROL MARKS ARE NOT TO BE DISTURBED UNLESS ASSESSED BY ROADS AND MARITIME SURVEY IN ACCORDANCE WITH LPI STANDARDS - FINES APPLY
- REFER TO SHEET RD-0204 FOR ROAD ALIGNMENT SCHEDULE
- REFER TO SHEET GE-0103 & GE-0104 FOR TYPICAL PAVEMENT DETAILS
- REFER TO SHEET RD-0205 FOR SURVEY METADATA
- REFER TO SHEET GE-0104 FOR PAVEMENT DESIGN

UTILITY INFORMATION SHOWN ON THE PLANS DOES NOT DEPICT ANY MORE THAN THE PRESENCE OF A SERVICE, BASED ON AVAILABLE DOCUMENTARY EVIDENCE. THE PRESENCE OF A UTILITY SERVICE, ITS SIZE AND LOCATION SHOULD BE CONFIRMED BY FIELD INSPECTION, PRIOR TO THE COMMENCEMENT OF ROADWORKS AND THE RELEVANT UTILITY PLANS OBTAINED BY DIALLING PH 1100 OR FAX 1300 652 077 (DIAL BEFORE YOU DIG), CAUTION SHOULD BE EXERCISED WHEN WORKING IN THE VICINITY OF ALL UTILITY SERVICES.

NOT FOR CONSTRUCTION

DRAWING FILE LOCATION / NAME K:\Design\0002\SF2018-231209-HW2_Intersection upgrade with Whitefields Rd\34\microstation\03 Detail\DS2018-001026-03-RD.dgn				DESIGN LOT CODE		DESIGN MODEL FILE(S) USED FOR DOCUMENTATION OF THIS DRAWING		PLOT DATE / TIME 27/11/2018 2:56:46 PM		PLOT BY HasanM		CLIENT  Transport Roads & Maritime Services		YASS VALLEY COUNCIL HW2 - HUME HIGHWAY INTERSECTION UPGRADE WITH WHITEFIELDS RD 37.560km TO 37.935km FROM YASS DETAIL PLAN DETAIL PLAN - HW2 - HUME HIGHWAY NB - MCA0 - 37750 TO 37935.000		A3
EXTERNAL REFERENCE FILES				WVR No.		APPROVAL		TITLE		NAME		DATE		RMS REGISTRATION No. DS2018/001026		VOL
REV				DATE		AMENDMENT / REVISION DESCRIPTION		DRAWN		M.HASAN		30.11.18		ISSUE STATUS		ISSUE
								DRG CHECK		J.GOODEN		30.11.18		EDMS No.		
								DESIGN		M.HASAN		30.11.18		SHEET No.		
								DESIGN CHECK		J.GOODEN		30.11.18		RD-0202		
								A. DESIGN MNGR		L.CROKER		30.11.18				
								PROJECT MNGR		P.JOHNSON		30.11.18				
														© Roads and Maritime Services		

Annex E – Over-dimensional Haulage Route from Port Kembla

ROUTE STUDY: GOLDWIND AUSTRALIA
COPPABELLA WIND FARM:
EX PORT KEMBLA.

04/07/2018 REV 01

Rev.	Date	Change	Responsible	Checked
00	02/07/18	Route Assessed	W Andrews	✓
00	02/07/18	Report compiled	W Andrews	✓
00	02/07/18	Report completed	W Andrews	✓
01	04/07/18	Route edited	W Andrews	✓

Index:

INDEX: 2

INDEX:..... 2

1.0 INTRODUCTION 3

2.0 EVALUATION..... 4

3.0 PROJECT DATA. 5

4.0 TRANSPORT COMBINATIONS 3.4MW. 6

5.0 SITE LOCATION. 7

6.0 TRANSPORT DRAWINGS (EXAMPLES). 8

7.0 PORT OF IMPORT. 13

8.0 ROUTE STUDY: PORT KEMBLA TO COPPABELLA. 14

9.0 CONCLUSION: 28

10.0 REFERENCES: 30

1.0 Introduction

This document describes observations and previous experience on sections of this route and explains the Transport of Wind turbine equipment from Port Kembla to Coppabella wind farm.

This Route survey took place on 02-07-18.

2.0 Evaluation

1	No work required
2	Some Work required
3	Moderate amount of works required
4	Large amount of works required

(Mark below boxes with an X)

		1	2	3	4
A	Harbour			X	
B	Road Modification			X	
C	Road Furnishings			X	
D	Trees		X		
E	Site Entrance			X	
F	Bridge Calculations			X	
G	Traffic Control	X			

3.0 Project data.

Date of latest Route Assessment. 04/08/2017

Survey undertaken by. (Rex J Andrews P/L)

Project name. Coppabella Windfarm

Location. Port Kembla (NSW) to Bookham (NSW)

Turbine type.

69 x GW136, 100 metre H/H

4.0 Transport combinations 3.4MW.

Nacelle bodies (10.1l x 5.1w x 4.4h x 38T)

Possible transport configuration. Prime mover with 2x4 dolly 4x4 Low loader.

Overall length: 25.0l x 5.1w x 5.3h x 54.5T.

Generators (5.2 x 5.2 x 2.3h x 82T)

Possible transport configuration. Prime mover with 6x8 Platform trailer.

Overall length: 25.0l x 5.2w x 5.2h x 114.5T.

Hubs (5.4l x 4.7w x 4.0h x 41.0T)

Possible transport configuration. Prime mover with 4x4 Low Loader.

Overall length: 19.0l x 4.0w x 4.9h x 54.5T.

Blades (68.7l x 4.1w x 3.4h x 22T)

Possible transport configuration. Prime mover with 1x4- 4x4 -Blade trailer.

Overall length: 75.0l x 4.1w x 5.2h x 52.5T.

Bottom section (16.2l x 4.6 x 4.3 x 109T)

Possible transport configuration. Prime mover with 9x8 Platform trailer.

Overall length: 30.0l x 4.8w x 5.6h x 108.5T.

Mid lower section (14.0l x 4.3 x 4.3 x 68.5T)

Possible transport configuration. Prime mover with 6x8 Platform trailer.

Overall length: 25.0l x 4.3w x 5.3h x 105.5T.

Mid section (18.0l x 4.3 x 4.3 x 64T)

Possible transport configuration. Prime mover with 6x8 Platform trailer.

Overall length: 29.0l x 4.3w x 5.3h x 102.5T.

Mid upper section (24.4l x 4.3 x 4.3 x 63.2T)

Possible transport configuration. Prime mover with 2x8 3x8 dolly-jinker.

Overall length: 35.0l x 4.3w x 5.3h x 103.5T.

Top section (25.0l x 4.3 x 3.4h x 52.7T)

Possible transport configuration. Prime mover with 2x8 2x8 dolly-jinker.

Overall length: 35.0l x 4.3w x 5.3h x 86.5T.


5.0 Site Location.

The Coppabella Wind farm is located approx. 300 Kilometers south west of Port Kembla, and approx. 20 Kilometers south of Yass.




6.0 Transport drawings (Examples).


Blade example:




Generator example:




Hub example:



Tower examples:





7.0 Port of Import.

The wind turbine equipment will be imported from various countries, and will arrive on ships into Port Kembla. The client may also source local towers. The ideal berth for these shipments is the AAT terminal. The facility has a hardstand storage area of roughly 40,000 s/q metres.




8.0 Route study: Port Kembla to Coppabella.

We have based this study on the turbine components, and all imported towers entering Australia via the AAT terminal at Port Kembla. After accessing a number of options, the following was selected as the most likely route.

ROUTE: Port Kembla to Bookham 275.0 kilometres:

This route took us via Tom Thumb Road, Springhill Road, Masters Road, Southern Freeway, Mt Ousley Road, Picton-Wilton Road, Hume Highway, Whitefields Lane.



Route Index

KEY	
CRITICAL	
CAUTION	
EMERGENCY PARKING	

KM index	Location	Section of road	Critical Measurement	Procedure	Notes
Route: Port Kembla to Coppabella wind farm					
0.0	Port Kembla	Exit port onto Tom Thumb Road	5.5 Metres width	Travel directly ahead	No problems with this section of road
0.2	Port Kembla	Tom Thumb Road onto Springhill Road	A clearance of 70 metres in length is required	Left hand turn	The light pole on the right hand side will need to be relocated to accommodate the tail swing. Some removal and trimming of trees will also be required.
1.4	Port Kembla	Springhill Road onto Masters Road	A clearance of 70 metres in length is required	Right hand turn	Some hardstand will need to be added on the exit of the corner.
2.6	Figtree	Masters Road onto Southern Freeway	70.0 Metres clearance	Right hand sweeping bend	No problems with this section of road
2.7	Figtree	Southern Freeway under The Avenue	5.4 Metres clearance	Travel directly ahead	Loads that exceed 5.3 metres will not be able to use this section of road.
6.4	Keiraville	Southern Freeway onto Mount Ousley Road	5.4 Metres clearance	Travel directly ahead	Loads that exceed 5.3 metres will not be able to use this section of road.
6.5	Keiraville	Mount Ousley Road under the University Bridge	5.0 Metres clearance	Travel directly ahead	Loads that exceed 5.0 metres will not be able to use this section of road. Detour for up to 5.3 metres high via the Princes Highway.
13.0	Mount Ousley	Mount Ousley Road onto Picton-Wilton Road	70.0 Metres clearance	Tight left hand turn	Care to be taken with this procedure. The guardrail on the left hand side will come close to the trailer. The prime mover will need to mount the existing median strip. Police will need to hold southbound traffic so the overhang can pass over the southbound lanes.
40.0	Wilton	Picton-Wilton Road onto the Hume Highway	70.0 Metres clearance	Long Sweeping left Hand Turn	Care to be taken with this procedure. The pole on the inside of the corner will come close to the trailer. The overhang should pass over the signs on the outside of the turn.
104.0	Sutton Forest	Hume Highway	150.0 long x 10.0 wide	Merge to left	Large parking area
153.0	Goulburn	Hume Highway	180.0 long x 15.0 wide	Merge to left	Large parking area

KM index	Location	Section of road	Critical Measurement	Procedure	Notes
273.9	Bookham	Hume Highway	200.0 long x 6.0 wide	Merge to left	Large parking area to be built to hold windfarm components prior to turning into Whitefields Lane
274.0	Bookham	Hume Highway onto Whitefields lane	70.0 Metres clearance	Right hand turn	This corner is planned to be widened in the centre median strip with a turn lane installed. It is recommended that the loads use the parking bay to wait until (Police and or escorts and VMS) have the intersection under traffic control prior to moving.
274.1	Bookham	Whitefields lane		Travel directly ahead	Client to provide a suitable road for the swept path of the largest components.
275.0	Bookham	Whitefields lane into site		Travel directly ahead	Client to provide a suitable road for the swept path of the largest components.

0.0 Km's: Exiting Port Kembla.




PROCEDURE: Exit port heading north through the security gate.

COMMENTS: Straight ahead. Contact must be made with security guard to ensure the boom remains open until the loads have passed through.

CONCLUSION: No problems with this section of road.

ROAD MODIFICATIONS: No works required.

0.2 Km's: Left turn from Tom Thumb Road onto Springhill Road at Port Kembla.




PROCEDURE: Tight left hand turn from Tom Thumb Road onto Springhill Road.

COMMENTS: The blades will need to cross from the incorrect side of Tom Thumb Road onto the incorrect side of Springhill Road, before returning to the correct side approx. 100 metres west of the intersection.

CONCLUSION: The light pole on the right hand side will need to be relocated to accommodate the tail swing. Some removal and trimming of trees will also be required.

ROAD MODIFICATIONS: Yes large amounts of works are required.

1.4 Km's: Springhill Road onto Masters Road at Port Kembla.



PROCEDURE: Sweeping right hand corner.

COMMENTS: The blades will need to cross from the far left hand lane while entering the corner, and cross onto the verge while exiting the turn.

CONCLUSION: Some hardstand will need to be added to the exit of the corner.

ROAD MODIFICATIONS: Small amounts of works are required on this section of road.

2.6 Km's: Masters Road onto the Southern Freeway at Figtree.



PROCEDURE: Gentle right hand merge onto the Southern Freeway.

COMMENTS: This is a large turn with very little problems. The overhead bridge is 5.35 metres high at the lowest point.

CONCLUSION: No problems with this section of road.

ROAD MODIFICATIONS: No works required on this section of road.

6.4 Km's: The Southern Freeway onto Mount Ousley Road at Keiraville.



PROCEDURE: Gentle left hand sweeping bend.


COMMENTS: Large section of road with plenty of room. However the lowest structure on route is on this section of road.

CONCLUSION: Loads over 5.0 metres high will need to take the high load detour.

ROAD MODIFICATIONS: No works required on this section of road.

6.5 Km's: University Overbridge on the Southern Freeway at Keiraville.

Image 1:



PROCEDURE: Travel under bridge in the left hand lane.


COMMENTS: No loads that exceed 5.0 metres to pass under this structure.

CONCLUSION: Loads that exceed 5.0 metres high will need to use the following detour.

ROAD MODIFICATIONS: No works required on this section of road.

Image 2: (High load detour)

VIA: Southern Freeway, Memorial Drive, Princes Highway, Mount Ousley Road.



13.1 Km's: Mt Ousley Road onto Picton-Wilton Road at Mt Ousley.



PROCEDURE: Tight left hand turn from Mt Ousley Road onto Picton-Wilton Road.

COMMENTS: The truck will need to stay as far to the right while exiting this turn.

CONCLUSION: Care to be taken with this procedure. The guardrail on the left hand side will come close to the trailer. The prime mover will also need to mount the existing median strip. Police may need to hold southbound traffic so the overhang can pass over the southbound lanes. Signs on the median strip will need to be made removable.

ROAD MODIFICATIONS: Small amounts of works are required on this section of road.

40.2 Km's: Picton-Wilton Road onto the Hume Highway at Wilton.



PROCEDURE: Tight left hand turn from Picton-Wilton Road onto Hume Highway onramp.

COMMENTS: The truck will need to stay as far to the right while exiting this turn.

CONCLUSION: Care to be taken with this procedure. The pole on the inside of the corner will come close to the trailer. The overhang should pass over the signs on the outside of the turn.

ROAD MODIFICATIONS: No works required on this section of road.

274.0 Km's: Hume Highway onto Whitefields lane at Bookham.
Image 1:




Image 2:



PROCEDURE: Loads to pull over to the parking area prior to the corner. Once intersection is under traffic control, loads will turn to the right.

COMMENTS: The existing intersection will require some hardstand added to the centre median strip, and some widening on Whitefields Lane.

CONCLUSION: Once the works are completed the loads will have adequate clearance on the corner.

Police and or escorts and VMS will need to control local traffic on the Hume Highway as well as Whitefields Lane.

ROAD MODIFICATIONS: Large amounts of works are required.

9.0 Conclusion:

After studying all options and undertaking a route survey, this route in its current condition will require a large amount of upgrades before it could be deemed suitable for transporting the proposed components.

The following are the key points that need to be taken into consideration, if the project moves forward with this route.

BRIDGES:

- There are a number of bridges on route that will require bridge assessments. However the route up till Whitefield's lane has had similar axle weights in the past.

OVERHEAD STRUCTURES: (5.3 Maximum loaded height)

- There are a large number of overhead structures between Port Kembla and Bookham. The lowest of these structures is the University Bridge at Keiraville. This bridge has a maximum safe clearance of 5.0 metres. All loads over 5.0 metres will need to take the high load detour via the Princes Highway. The high load detour will allow loads of up to 5.3 metres in height.

OVERHEAD UTILITIES:

- This route will need to be checked by an authorised scoping company. It is likely that a route of at least 5.3 metres is required for this project.

OVERHEAD TREES:

- This route will need to be checked from Whitefields Lane through to site for a clear passage of at least 5.3 metres for overhead branches. Some trimming is likely on this section route.

PAVEMENT:

- The route up until Whitefields Lane is highway grade asphalt and will be adequate for all loads. The pavement from the Hume Highway through to site is gravel, and would need to be made suitable for all weather conditions.

PORT KEMBLA:

- The light pole exiting the port and the removal of a number of trees are required. This is likely to be a large job. We would recommend discussions with the authorities take place at least 6 month prior to the start of transport.

BOOKHAM:

- Parking bay to be built on the right hand side of the Hume Highway southbound prior to the turnoff onto Whitefields Lane.
- The centre median strip will need to be widened to suit the swept path of the largest components.
- Whitefields Lane to be made suitable for the swept path of the largest components. Road to be made suitable for all weather conditions.

10.0 References:

Australian Load Restraint Guide
Rex J Andrews P/L Drawings
Rex J Andrews route survey # 243
Google Earth/Maps
Nearmaps
NHVR (OSOM)
NHVAS Maintenance Management (NHVAS21193)
NHVAS Basic Fatigue Management (NHVAS21193)

Disclaimer: This route study is a guide only; government approvals would be required before these routes could be deemed suitable for transporting the components over the listed routes.

This study was undertaken using data supplied by Rex J Andrews P/L. Equipment and swept paths might vary if using transport methodology other than the data supplied by Rex J Andrews.