




Project Update for CCC Members

10th June 2020





Community Engagement Update

- > The Binalong Information Centre remains closed to the public over this period
 - Alison is currently working from home.
 - Sponsorship Fund continues to operate. Be in touch with Alison if you have any sponsorships ideas or proposals.
- ➤ We are planning on re-opening the Information Centre in the near future, with additional COVID-19 safety measures in place.
- ➤ While COVID-19 has impacted the running of community events, Goldwind Australia is interested in any other avenues to support local communities where practical.

Project Contact Points	
General Information hotline (free call where you leave a messages and Alison will get back to you)	1800 884 689
Email	info@coppabellawindfarm.com
Website	www.coppabellawindfarm.com
Tom's direct phone number	0413 237 287
Alison's direct phone number	0401 472 691



Project Update

Status of Key Project Elements

- ✓ Energy Yield & Layout
- ✓ Planning Approvals (State, Federal, Crown)
- ✓ Land Agreements
- ✓ Firm Pricing for Construction Contracts
- Grid Connection Agreement
 - Grid modelling finalised
 - Connection Application scheduled for June 2020
 - Offer to Connect anticipated later in 2020
- > Financing
 - Equity financing arrangements well progressed

Coppabella Wind Farm 4



Project Update

Planning Compliance and Secondary Management Plans

- The Traffic Management Plan was submitted to NSW DPIE for approval in May 2020
- Initial disturbance footprints have been received from the civil contractor based on their latest civil design for the project. This demonstrates that substantially reduced vegetation clearing will be required than the area approved in the modified development consent.
- Each wind turbine location and orientation of hardstands will now be systematically checked for compliance with Clause 9.(d) of the NSW Development Consent to ensure impacts to hollow bearing trees are minimised.
- Replacement plantings along the Whitefields Road corridor is being organised for the supplementary plants that didn't survive through the summer.

Grid Connection

- Grid connection model benchmarking completed
- Connection Application package now being finalised for submission in June 2020
- TransGrid re-tendering the 9R0/99M line upgrade works to selected contractors in June 2020

Groundwater Investigations

- The project obtained four test bore licences in 2019
- One groundwater test bore has been completed within the Coppabella Wind Farm project area. Water
 quality testing is set to occur in June 2020 to establish what purposes this water will be suitable for
 during construction
- Two additional test bores will be drilled in June 2020 within the Coppabella Wind Farm Project area

Coppabella Wind Farm 5